



**Goleta Union School District
Measure M Community Oversight Committee
Report of Financial Activity
Fiscal Year End 2022-23**

9/12/2023

REVENUES

Item	Amount
Interest Earned 2022-23	\$ 404,005
Bond Proceeds - 12/7/2022	30,007,540
TOTAL RECEIPTS	\$ 30,411,544

EXPENDITURES

Item	Vendor	Encumbered	Expensed
Professional Services	Various	\$ -	\$ 450,072
Buildings and Improvements	Various	-	4,427,837
Bond Issue Costs	Various	-	62,461
		\$ -	\$ 4,940,369

FUND EQUITY

	Activity	Balance
Beginning Balance 7/1/2022		\$ 5,468,243
Revenues	\$ 30,411,544	
Expenditures/Encumbrances	(4,940,369)	
Change in FMV Investments	(1,143,802)	
Equity Balance 06/30/2023		\$ 29,795,616

Prepared by: Conrad L. Tedeschi, CPA
Assistant Superintendent Fiscal Services

Detail for Dates 03/21/2023 through 06/30/2023

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund									
21-9010-0-0000-8500-2400-000-0000	OthrRstrctLocal,Office		Balance Forward	03/21/23					
21-9010-0-0000-8500-3304-000-0000-0000	OthrRstrctLocal,MediClass		Balance Forward	03/21/23					
21-9010-0-0000-8500-3502-000-0000-0000	OthrRstrctLocal,UI Classi		Balance Forward	03/21/23					
21-9010-0-0000-8500-3602-000-0000-0000	OthrRstrctLocal,WrkComp2		Balance Forward	03/21/23					
21-9010-0-0000-8200-5800-000-0000-0000	OthrRstrctLocal,Prof/Cons		Balance Forward	03/21/23	150,000.00	418,920.00	179,265.60	100,614.74	139,039.66
BO23-00065	Dannis Woliver Kelley	EN23-05458	Legal Services 22-23	03/28/23			36.77-		139,076.43
PO23-00098	Kitchell/CEM, Inc	EN23-05460	Project Management for Measure	03/28/23			69,620.00-		208,696.43
PO23-00098	Kitchell/CEM, Inc	EX23-04723	Project Management for Measure	03/28/23				65,680.00	143,016.43
PO23-00098	Kitchell/CEM, Inc	EX23-04724	Project Management for Measure	03/28/23				3,940.00	139,076.43
	Jennifer L Vail	EX23-05219	Consulting Services	04/25/23				1,012.50	138,063.93
PO23-00098	Kitchell/CEM, Inc	EN23-06317	Project Management for Measure	05/09/23			41,229.50-		179,293.43
BO23-00065	Dannis Woliver Kelley	EN23-06672	Legal Services 22-23	05/23/23			194.06-		179,487.49
BO23-00065	Dannis Woliver Kelley	EX23-05703	Legal Services 22-23	05/23/23				172.50	179,314.99
PO23-00098	Kitchell/CEM, Inc	EN23-06829	Project Management for Measure	06/06/23			48,185.00-		227,499.99
PO23-01568	CyberCopy Inc	EN23-07005	PLanroom /Center Monthly Subscr	06/12/23			600.00		226,899.99
PO23-01568	CyberCopy Inc	EN23-07168	PLanroom /Center Monthly Subscr	06/20/23			600.00-		227,499.99
PO23-01568	CyberCopy Inc	EX23-06284	PLanroom /Center Monthly Subscr	06/20/23			600.00		226,899.99
BO23-00065	Dannis Woliver Kelley	EN23-07233	Legal Services 22-23	06/27/23			898.04-		227,798.03
BO23-00065	Dannis Woliver Kelley	AP23-00085	Legal Services 22-23	06/30/23				103.50	227,694.53
BO23-00065	Dannis Woliver Kelley	AP23-00333	Year End Closing	06/30/23				1,385.15	226,309.38
BO23-00065	Dannis Woliver Kelley	AP23-00361	Year End Closing	06/30/23				1,385.15-	227,694.53
BO23-00065	Dannis Woliver Kelley	AP23-00362	Year End Closing	06/30/23				1,377.26	226,317.27
BO23-00065	Dannis Woliver Kelley	EN23-07294	Legal Services 22-23	06/30/23			1,458.29-		227,775.56
PO23-00098	Kitchell/CEM, Inc	EN23-07365	Project Management for Measure	06/30/23			773,960.00		546,184.44-
PO23-00098	Kitchell/CEM, Inc	EN23-07453	Project Management for Measure	06/30/23			42,877.50-		503,306.94-
PO23-00098	Kitchell/CEM, Inc	EN23-07550	Year End Closing	06/30/23			742,353.38-		239,046.44
BO23-00065	Dannis Woliver Kelley	EN23-07577	Year End Closing	06/30/23			6,373.06-		245,419.50
BO23-00065	Dannis Woliver Kelley	EN23-07639	Year End Closing	06/30/23			6,373.06		239,046.44
BO23-00065	Dannis Woliver Kelley	EN23-07640	Year End Closing	06/30/23			6,373.06-		245,419.50

Detail for Dates 03/21/2023 through 06/30/2023

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
			Account Total	06/30/23	150,000.00	418,920.00	.00	173,500.50	
21-9010-0-0000-8200-5800-000-0002-0000	OthrRstrctLocal,Prof/Cons								
PO23-00098	Kitchell/CEM, Inc	EX23-05825	Project Management for Measure I	06/06/23				8,877.48	8,877.48-
PO23-00098	Kitchell/CEM, Inc	AP23-00292	Project Management for Measure I	06/30/23				10,702.50	19,579.98-
			Account Total	06/30/23	.00	.00	.00	19,579.98	
21-9010-0-0000-8500-5800-000-0000-0000	OthrRstrctLocal,Prof/Cons								
			Balance Forward	03/21/23		800,000.00	9,014.49	1,485.51	789,500.00
PO23-00906	Kruger Bensen Ziemer A	EN23-06948	KBZ-Architects Services/Pavemen	06/06/23			208,000.00		581,500.00
PO23-00906	Kruger Bensen Ziemer A	EN23-06957	KBZ-Architects Services/Pavemen	06/07/23			208,000.00-		789,500.00
PO23-00561	RRM Design Group	EN23-07562	Year End Closing	06/30/23			9,014.49-		798,514.49
			Account Total	06/30/23	.00	800,000.00	.00	1,485.51	
21-9010-0-0000-8500-5800-081-0000-PLAY	OthrRstrctLocal,Prof/Cons								
			Balance Forward	03/21/23		35,420.00	30,408.93	5,011.07	
PO23-00561	RRM Design Group	EN23-07562	Year End Closing	06/30/23			30,408.93-		30,408.93
			Account Total	06/30/23	.00	35,420.00	.00	5,011.07	
21-9010-0-0000-8500-5800-083-0000-PLAY	OthrRstrctLocal,Prof/Cons								
			Balance Forward	03/21/23		33,520.00	28,777.73	4,742.27	
PO23-00561	RRM Design Group	EN23-07562	Year End Closing	06/30/23			28,777.73-		28,777.73
			Account Total	06/30/23	.00	33,520.00	.00	4,742.27	
21-9010-0-0000-8500-5800-084-0000-PLAY	OthrRstrctLocal,Prof/Cons								
			Balance Forward	03/21/23		79,150.00	67,952.21	11,197.79	
PO23-00561	RRM Design Group	EN23-07562	Year End Closing	06/30/23			67,952.21-		67,952.21
			Account Total	06/30/23	.00	79,150.00	.00	11,197.79	
21-9010-0-0000-8500-5800-085-0000-PLAY	OthrRstrctLocal,Prof/Cons								
			Balance Forward	03/21/23		34,270.00	29,421.64	4,848.36	
PO23-00561	RRM Design Group	EN23-07562	Year End Closing	06/30/23			29,421.64-		29,421.64
			Account Total	06/30/23	.00	34,270.00	.00	4,848.36	
21-9010-0-0000-8500-5800-087-0000-PLAY	OthrRstrctLocal,Prof/Cons								
			Balance Forward	03/21/23		35,470.00	30,451.86	5,018.14	
PO23-00561	RRM Design Group	EN23-07562	Year End Closing	06/30/23			30,451.86-		30,451.86
			Account Total	06/30/23	.00	35,470.00	.00	5,018.14	
21-9010-0-0000-8500-5800-089-0000-PLAY	OthrRstrctLocal,Prof/Cons								
			Balance Forward	03/21/23		35,770.00	30,709.42	5,060.58	
PO23-00561	RRM Design Group	EN23-07562	Year End Closing	06/30/23			30,709.42-		30,709.42

Detail for Dates 03/21/2023 through 06/30/2023

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
			Account Total	06/30/23	.00	35,770.00	.00	5,060.58	
21-9010-0-0000-8500-5800-090-0000-PLAY	OthrRstrctLocal,Prof/Cons		Balance Forward	03/21/23		39,200.00	33,654.16	5,545.84	
PO23-00561	RRM Design Group	EN23-07562	Year End Closing	06/30/23			33,654.16-		33,654.16
			Account Total	06/30/23	.00	39,200.00	.00	5,545.84	
21-9010-0-0000-8500-5800-091-0000-PLAY	OthrRstrctLocal,Prof/Cons		Balance Forward	03/21/23		59,210.00	50,833.23	8,376.77	
PO23-00561	RRM Design Group	EN23-07562	Year End Closing	06/30/23			50,833.23-		50,833.23
			Account Total	06/30/23	.00	59,210.00	.00	8,376.77	
21-9010-0-0000-8500-5800-092-0000-PLAY	OthrRstrctLocal,Prof/Cons		Balance Forward	03/21/23		33,670.00	28,906.52	4,763.48	
PO23-00561	RRM Design Group	EN23-07562	Year End Closing	06/30/23			28,906.52-		28,906.52
			Account Total	06/30/23	.00	33,670.00	.00	4,763.48	
21-9010-0-0000-8500-5800-093-0000-PLAY	OthrRstrctLocal,Prof/Cons		Balance Forward	03/21/23		35,270.00	30,280.16	4,989.84	
PO23-00561	RRM Design Group	EN23-05767	GUSD Playground Replacement a	04/11/23			15,591.50-		15,591.50
PO23-00561	RRM Design Group	EX23-05015	GUSD Playground Replacement a	04/11/23			9,322.50		6,269.00
PO23-00561	RRM Design Group	EX23-05016	GUSD Playground Replacement a	04/11/23			6,269.00		.00
PO23-00561	RRM Design Group	EN23-06520	GUSD Playground Replacement a	05/16/23			360.00-		360.00
PO23-00561	RRM Design Group	EX23-05550	GUSD Playground Replacement a	05/16/23			360.00		.00
PO23-00561	RRM Design Group	EN23-07562	Year End Closing	06/30/23			14,328.66-		14,328.66
			Account Total	06/30/23	.00	35,270.00	.00	20,941.34	
21-9010-0-0000-9100-5800-000-0000-0000	OthrRstrctLocal,Prof/Cons		Balance Forward	03/21/23		100,000.00	342,451.00	180,000.00	162,451.00
			Total for Object 5800		250,000.00	1,982,321.00	.00	450,071.63	1,532,249.37
21-9010-0-0000-8500-6200-000-0000-0000	OthrRstrctLocal,BldgImpro		Balance Forward	03/21/23		340,000.00	5,340,000.00		5,340,000.00
21-9010-0-0000-8500-6200-083-0000-TRIK	OthrRstrctLocal,BldgImpro		Balance Forward	03/21/23					
21-9010-0-0000-8500-6200-083-0001-TRIK	OthrRstrctLocal,BldgImpro		Balance Forward	03/21/23					
PO23-00182	Tomar Construction, Inc	EN23-07469	Year End Closing	06/30/23		42,350.00	3,659.12	38,690.15	.73
			Account Total	06/30/23	.00	42,350.00	3,659.12-	38,690.15	3,659.85
21-9010-0-0000-8500-6200-083-0002-PAVE	OthrRstrctLocal,BldgImpro		Account Total	06/30/23	.00	42,350.00	.00	38,690.15	

Detail for Dates 03/21/2023 through 06/30/2023

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-6200-083-0002-PAVE	OthrRstrctLocal,BldgImpro								
PO23-01578	Apodaca Paving, Inc	EN23-06952	Project 2023-300: Pavement Proje	06/07/23			612,678.25		612,678.25-
PO23-01578	Apodaca Paving, Inc	AP23-00249	Project 2023-300: Pavement Proje	06/30/23				242,851.94	855,530.19-
PO23-01578	Apodaca Paving, Inc	EN23-07431	Project 2023-300: Pavement Proje	06/30/23			242,851.94-		612,678.25-
PO23-01578	Apodaca Paving, Inc	EN23-07547	Year End Closing	06/30/23			369,826.31-		242,851.94-
			Account Total	06/30/23	.00	.00	.00	242,851.94	
21-9010-0-0000-8500-6200-084-0002-ROOF	OthrRstrctLocal,BldgImpro								
PO23-01549	Reed Mechanical System	EN23-06943	Project 2023-100: Ellwood HVAC	06/06/23			474,000.00		474,000.00-
PO23-01551	VenTERRA Environmen	EN23-06944	Furnace Closet Asbestos Drywall /	06/06/23			3,996.00		477,996.00-
PO23-01577	Eberhard	EN23-06958	Project 2023-100: Ellwood Roof R	06/07/23			3,126,000.00		3,603,996.00-
PO23-01549	Reed Mechanical System	EN23-07055	Project 2023-100: Ellwood HVAC	06/13/23			11,257.50-		3,592,738.50-
PO23-01549	Reed Mechanical System	EX23-06095	Project 2023-100: Ellwood HVAC	06/13/23				11,257.50	3,603,996.00-
PO23-01577	Eberhard	AP23-00110	Project 2023-100: Ellwood Roof R	06/30/23				1,355,876.36	4,959,872.36-
PO23-01549	Reed Mechanical System	AP23-00307	Project 2023-100: Ellwood HVAC	06/30/23				139,402.03	5,099,274.39-
			Budget Transfer Bond	06/30/23	10,000.00				5,089,274.39-
PO23-01577	Eberhard	EN23-07325	Project 2023-100: Ellwood Roof R	06/30/23			1,355,876.36-		3,733,398.03-
PO23-01549	Reed Mechanical System	EN23-07459	Project 2023-100: Ellwood HVAC	06/30/23			139,402.03-		3,593,996.00-
PO23-01577	Eberhard	EN23-07549	Year End Closing	06/30/23			1,770,123.64-		1,823,872.36-
PO23-01549	Reed Mechanical System	EN23-07553	Year End Closing	06/30/23			323,340.47-		1,500,531.89-
PO23-01551	VenTERRA Environmen	EN23-07556	Year End Closing	06/30/23			3,996.00-		1,496,535.89-
			Account Total	06/30/23	.00	10,000.00	.00	1,506,535.89	
21-9010-0-0000-8500-6200-089-0000-TRIK	OthrRstrctLocal,BldgImpro								
			Balance Forward	03/21/23					
21-9010-0-0000-8500-6200-089-0001-TRIK	OthrRstrctLocal,BldgImpro								
			Balance Forward	03/21/23		60,000.00	5,105.76	53,986.24	908.00
PO23-00182	Tomar Construction, Inc	EN23-07469	Year End Closing	06/30/23			5,105.76-		6,013.76
			Account Total	06/30/23	.00	60,000.00	.00	53,986.24	
21-9010-0-0000-8500-6200-090-0000-TRIK	OthrRstrctLocal,BldgImpro								
			Balance Forward	03/21/23					
21-9010-0-0000-8500-6200-090-0001-TRIK	OthrRstrctLocal,BldgImpro								
			Balance Forward	03/21/23		43,000.00	3,659.12	38,690.15	650.73
PO23-00182	Tomar Construction, Inc	EN23-07469	Year End Closing	06/30/23			3,659.12-		4,309.85
			Account Total	06/30/23	.00	43,000.00	.00	38,690.15	
21-9010-0-0000-8500-6200-092-0000-TRIK	OthrRstrctLocal,BldgImpro								

Fiscal03a

Account Transaction Detail by Object-Balance

Detail for Dates 03/21/2023 through 06/30/2023

Fiscal Year 2022/23

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-6200-092-0000-TRIK	OthrRstrctLocal,BldgImpro			03/21/23					
Balance Forward									
PO23-00182	Tomar Construction, Inc	EN23-07469	Year End Closing	03/21/23		24,000.00	2,042.30	21,594.50	363.20
Account Total						24,000.00	2,042.30-	21,594.50	2,405.50
21-9010-0-0000-8500-6200-092-0001-TRIK OthrRstrctLocal,BldgImpro									
Balance Forward									
PO23-01281	Forbes Consulting Group	EN23-05650	La Patera Roofing/HVAC Survey	04/07/23			4,150.00		4,150.00-
PO23-01281	Forbes Consulting Group	EN23-06177	La Patera Roofing/HVAC Survey	05/02/23			4,150.00-		.00
PO23-01281	Forbes Consulting Group	EX23-05337	La Patera Roofing/HVAC Survey	05/02/23				4,150.00	4,150.00-
PO23-01548	Reed Mechanical Syster	EN23-06940	Project 2023-200: La Patera HVAC	06/06/23			663,000.00		667,150.00-
PO23-01551	VenTERRA Environmen	EN23-06944	Furnace Closet Asbestos Drywall ,	06/06/23			2,585.00		669,735.00-
Budget for Fund 21						6,000,000.00			5,330,265.00
PO23-01579	Derrick's Roofing, Inc.	EN23-06959	Project 2023-200 La Patera Roofir	06/07/23			2,900,000.00		2,430,265.00
PO23-01548	Reed Mechanical Syster	EN23-07054	Project 2023-200: La Patera HVAC	06/13/23			15,746.25-		2,446,011.25
PO23-01548	Reed Mechanical Syster	EX23-06094	Project 2023-200: La Patera HVAC	06/13/23				15,746.25	2,430,265.00
PO23-01579	Derrick's Roofing, Inc.	AP23-00109	Project 2023-200 La Patera Roofir	06/30/23				1,362,921.01	1,067,343.99
PO23-01548	Reed Mechanical Syster	AP23-00111	Project 2023-200: La Patera HVAC	06/30/23				172,477.25	894,866.74
PO23-01579	Derrick's Roofing, Inc.	EN23-07324	Project 2023-200 La Patera Roofir	06/30/23			1,362,921.01-		2,257,787.75
PO23-01548	Reed Mechanical Syster	EN23-07326	Project 2023-200: La Patera HVAC	06/30/23			172,477.25-		2,430,265.00
PO23-01646	Forbes Consulting Group	EN23-07367	Abatement Monitoring - La Patera	06/30/23			9,800.00		2,420,465.00
PO23-01646	Forbes Consulting Group	EN23-07368	Abatement Monitoring - La Patera	06/30/23			9,800.00-		2,430,265.00
PO23-01579	Derrick's Roofing, Inc.	EN23-07548	Year End Closing	06/30/23			1,537,078.99-		3,967,343.99
PO23-01548	Reed Mechanical Syster	EN23-07552	Year End Closing	06/30/23			474,776.50-		4,442,120.49
PO23-01551	VenTERRA Environmen	EN23-07556	Year End Closing	06/30/23			2,585.00-		4,444,705.49
Account Total						6,000,000.00	.00	1,555,294.51	
21-9010-0-0000-8500-6200-093-0000-TRIK OthrRstrctLocal,BldgImpro									
Balance Forward									
21-9010-0-0000-8500-6200-093-0001-TRIK OthrRstrctLocal,BldgImpro									
Balance Forward									
PO23-00182	Tomar Construction, Inc	EN23-07469	Year End Closing	03/21/23		55,000.00	4,680.27	49,487.39	832.34
Account Total						55,000.00	4,680.27-	49,487.39	5,512.61
21-9010-0-0000-8500-6200-093-0002-PAVE OthrRstrctLocal,BldgImpro									
PO23-01578	Apodaca Paving, Inc	EN23-06952	Project 2023-300: Pavement Proje	06/07/23			612,678.25		612,678.25-

Detail for Dates 03/21/2023 through 06/30/2023

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-6200-093-0002-PAVE	OthrRstrctLocal,BldgImpro		(continued)						
PO23-01578	Apodaca Paving, Inc	AP23-00249	Project 2023-300: Pavement Proje	06/30/23				242,851.94	855,530.19-
PO23-01578	Apodaca Paving, Inc	EN23-07431	Project 2023-300: Pavement Proje	06/30/23			242,851.94-		612,678.25-
PO23-01578	Apodaca Paving, Inc	EN23-07547	Year End Closing	06/30/23			369,826.31-		242,851.94-
			Account Total	06/30/23	.00	.00	.00	242,851.94	
			Total for Object 6200		340,000.00	11,574,350.00	.00	3,749,982.71	7,824,367.29
21-9010-0-0000-8500-6205-000-0002-0000	OthrRstrctLocal,BldgImpro								
PO24-00147	CyberCopy Inc	EN23-07627	OpCenter Monthly Subscription	06/30/23			600.00		600.00-
PO24-00147	CyberCopy Inc	EN23-07628	Year End Closing	06/30/23			600.00-		.00
			Account Total	06/30/23	.00	.00	.00	.00	
21-9010-0-0000-8500-6205-000-0002-PAVE	OthrRstrctLocal,BldgImpro								
PO23-00942	PavementEngineering Ir	AP23-00304	Engineering Design Services-11 S	06/30/23				1,200.00	1,200.00-
21-9010-0-0000-8500-6205-010-0002-PAVE	OthrRstrctLocal,BldgImpro								
PO23-00942	PavementEngineering Ir	EN23-07458	Balance Forward	03/21/23			75,000.00		75,000.00-
PO23-00942	PavementEngineering Ir	EN23-07563	Engineering Design Services-11 S	06/30/23			250.88-		74,749.12-
			Year End Closing	06/30/23			74,749.12-		.00
			Account Total	06/30/23	.00	.00	.00	.00	
21-9010-0-0000-8500-6205-010-0002-ROOF	OthrRstrctLocal,BldgImpro								
PO23-01069	19six Architects	EN23-07228	Balance Forward	03/21/23			151,266.67		151,266.67-
PO23-01069	19six Architects	EX23-06349	Roofing and HVAC In-Kind Replac	06/27/23			1,890.80-		149,375.87-
PO23-01069	19six Architects	EN23-07546	Roofing and HVAC In-Kind Replac	06/27/23			1,890.80		151,266.67-
			Year End Closing	06/30/23			149,375.87-		1,890.80-
			Account Total	06/30/23	.00	.00	.00	1,890.80	
21-9010-0-0000-8500-6205-081-0002-PAVE	OthrRstrctLocal,BldgImpro								
PO23-00942	PavementEngineering Ir	EN23-07458	Balance Forward	03/21/23			49,500.00		49,500.00-
PO23-00942	PavementEngineering Ir	EN23-07563	Engineering Design Services-11 S	06/30/23			165.58-		49,334.42-
			Year End Closing	06/30/23			49,334.42-		.00
			Account Total	06/30/23	.00	.00	.00	.00	
21-9010-0-0000-8500-6205-081-0002-ROOF	OthrRstrctLocal,BldgImpro								
PO23-01069	19six Architects	EN23-07228	Balance Forward	03/21/23			169,375.00		169,375.00-
PO23-01069	19six Architects	EX23-06349	Roofing and HVAC In-Kind Replac	06/27/23			50,808.00-		118,567.00-
PO23-01069	19six Architects	EN23-07546	Roofing and HVAC In-Kind Replac	06/27/23			50,808.00		169,375.00-
			Year End Closing	06/30/23			118,567.00-		50,808.00-
			Account Total	06/30/23	.00	.00	.00	50,808.00	

Detail for Dates 03/21/2023 through 06/30/2023

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-6205-083-0002-PAVE OthrRstrctLocal,BldgImpro									
			Balance Forward	03/21/23			39,600.00		39,600.00-
PO23-00942	PavementEngineering Ir	EN23-05562	Engineering Design Services-11 S	04/04/23			14,782.50-		24,817.50-
PO23-00942	PavementEngineering Ir	EX23-04840	Engineering Design Services-11 S	04/04/23				14,782.50	39,600.00-
PO23-01355	PavementEngineering Ir	EN23-05959	Project: 2023-300 - Inspection Ser	04/20/23			36,040.00		75,640.00-
PO23-00942	PavementEngineering Ir	EN23-06199	Engineering Design Services-11 S	05/02/23			14,950.00-		60,690.00-
PO23-00942	PavementEngineering Ir	EX23-05367	Engineering Design Services-11 S	05/02/23				14,950.00	75,640.00-
PO23-00942	PavementEngineering Ir	EN23-06519	Engineering Design Services-11 S	05/16/23			9,867.50-		65,772.50-
PO23-00942	PavementEngineering Ir	EX23-05549	Engineering Design Services-11 S	05/16/23				10,598.75	76,371.25-
PO23-01355	PavementEngineering Ir	EN23-07053	Project: 2023-300 - Inspection Ser	06/13/23			1,800.00-		74,571.25-
PO23-01355	PavementEngineering Ir	EX23-06093	Project: 2023-300 - Inspection Ser	06/13/23				1,800.00	76,371.25-
PO23-00942	PavementEngineering Ir	AP23-00305	Engineering Design Services-11 S	06/30/23			34,240.00-		96,041.25-
PO23-01355	PavementEngineering Ir	EN23-07551	Year End Closing	06/30/23					61,801.25-
			Account Total	06/30/23		.00	.00	61,801.25	
21-9010-0-0000-8500-6205-083-0002-ROOF OthrRstrctLocal,BldgImpro									
			Balance Forward	03/21/23			164,000.00		164,000.00-
PO23-01236	CyberCopy Inc	EN23-05446	Plan Room for Bid No. 2023-300 E	03/27/23			51.00		164,051.00-
PO23-01236	CyberCopy Inc	EN23-05545	Plan Room for Bid No. 2023-300 E	04/04/23			51.00-		164,000.00-
PO23-01236	CyberCopy Inc	EX23-04803	Plan Room for Bid No. 2023-300 E	04/04/23				51.00	164,051.00-
PO23-01069	19six Architects	EN23-07228	Roofing and HVAC In-Kind Replac	06/27/23			2,050.00-		162,001.00-
PO23-01069	19six Architects	EX23-06349	Roofing and HVAC In-Kind Replac	06/27/23				2,050.00	164,051.00-
PO23-01069	19six Architects	EN23-07546	Year End Closing	06/30/23			161,950.00-		2,101.00-
			Account Total	06/30/23		.00	.00	2,101.00	
21-9010-0-0000-8500-6205-084-0002-PAVE OthrRstrctLocal,BldgImpro									
			Balance Forward	03/21/23			32,750.00		32,750.00-
PO23-00942	PavementEngineering Ir	EN23-07458	Engineering Design Services-11 S	06/30/23			109.55-		32,640.45-
PO23-00942	PavementEngineering Ir	EN23-07563	Year End Closing	06/30/23			32,640.45-		.00
			Account Total	06/30/23		.00	.00	.00	
21-9010-0-0000-8500-6205-084-0002-ROOF OthrRstrctLocal,BldgImpro									
			Balance Forward	03/21/23			182,299.99		182,299.99-
PO23-01298	CyberCopy Inc	EN23-05677	Digital Drawings for Ellwood/La Pa	04/10/23			160.00		182,459.99-
PO23-01298	CyberCopy Inc	EN23-06035	Digital Drawings for Ellwood/La Pa	04/25/23			160.00-		182,299.99-
PO23-01298	CyberCopy Inc	EX23-05190	Digital Drawings for Ellwood/La Pa	04/25/23				52.20	182,352.19-
PO23-01298	CyberCopy Inc	EX23-05191	Digital Drawings for Ellwood/La Pa	04/25/23				56.27	182,408.46-

Detail for Dates 03/21/2023 through 06/30/2023

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-6205-084-0002-ROOF	OthrRstrctLocal,BldgImpro	(continued)							
PO23-01298	CyberCopy Inc	EX23-05192	Digital Drawings for Ellwood/La Pa	04/25/23				51.53	182,459.99-
PO23-01576	TYR Inc	EN23-06886	Inspection Serv. for Roofing/HVAC	06/06/23			27,500.00		209,959.99-
PO23-01550	Forbes Consulting Group	EN23-06946	Ellwood School Hazardous Mater	06/06/23			4,830.00		214,789.99-
PO23-01550	Forbes Consulting Group	EN23-07041	Ellwood School Hazardous Mater	06/13/23			4,830.00-		209,959.99-
PO23-01550	Forbes Consulting Group	EX23-06065	Ellwood School Hazardous Mater	06/13/23			149,484.30-	4,830.00	214,789.99-
PO23-01069	19six Architects	EN23-07228	Roofing and HVAC In-Kind Replac	06/27/23					65,305.69-
PO23-01069	19six Architects	EX23-06349	Roofing and HVAC In-Kind Replac	06/27/23				149,484.30	214,789.99-
PO23-01576	TYR Inc	AP23-00098	Inspection Serv. for Roofing/HVAC	06/30/23				875.00	215,664.99-
PO23-01576	TYR Inc	AP23-00349	Inspection Serv. for Roofing/HVAC	06/30/23				7,500.00	223,164.99-
PO24-00170	Forbes Consulting Group	AP23-00378	Year End Closing	06/30/23				9,800.00	232,964.99-
		BR23-00135	Bond Budget Transfer	06/30/23		20,000.00			212,964.99-
		BR23-00138	Budget Transfer for Ellwood Roof	06/30/23		175,000.00			37,964.99-
		BR23-00141	Forbes Consulting Invoice	06/30/23		1,510,000.00			1,472,035.01
PO23-01576	TYR Inc	EN23-07304	Inspection Serv. for Roofing/HVAC	06/30/23			875.00-		1,472,910.01
PO23-01069	19six Architects	EN23-07546	Year End Closing	06/30/23			32,815.69-		1,505,725.70
PO23-01576	TYR Inc	EN23-07596	Inspection Serv. for Roofing/HVAC	06/30/23			7,500.00-		1,513,225.70
PO23-01576	TYR Inc	EN23-07636	Year End Closing	06/30/23			19,125.00-		1,532,350.70
PO24-00170	Forbes Consulting Group	EN23-07669	Abatement Monitoring - Ellwood	06/30/23			9,800.00		1,522,550.70
PO24-00170	Forbes Consulting Group	EN23-07670	Year End Closing	06/30/23			9,800.00-		1,532,350.70
			Account Total	06/30/23		1,705,000.00	.00	172,649.30	
21-9010-0-0000-8500-6205-085-0002-PAVE	OthrRstrctLocal,BldgImpro								
			Balance Forward	03/21/23			31,000.00		31,000.00-
PO23-00942	PavementEngineering Ir	EN23-07458	Engineering Design Services-11 S	06/30/23			103.70-		30,896.30-
PO23-00942	PavementEngineering Ir	EN23-07563	Year End Closing	06/30/23			30,896.30-		.00
			Account Total	06/30/23		.00	.00	.00	
21-9010-0-0000-8500-6205-085-0002-ROOF	OthrRstrctLocal,BldgImpro								
			Balance Forward	03/21/23			151,266.67		151,266.67-
PO23-01069	19six Architects	EN23-07228	Roofing and HVAC In-Kind Replac	06/27/23			1,890.85-		149,375.82-
PO23-01069	19six Architects	EX23-06349	Roofing and HVAC In-Kind Replac	06/27/23				1,890.85	151,266.67-
PO23-01069	19six Architects	EN23-07546	Year End Closing	06/30/23			149,375.82-		1,890.85-
			Account Total	06/30/23		.00	.00	1,890.85	
21-9010-0-0000-8500-6205-087-0002-PAVE	OthrRstrctLocal,BldgImpro								
			Balance Forward	03/21/23			30,500.00		30,500.00-

Detail for Dates 03/21/2023 through 06/30/2023

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-6205-087-0002-PAVE OthrRstrctLocal,BldgImpro (continued)									
PO23-00942	PavementEngineering Ir	EN23-07458	Engineering Design Services-11 S	06/30/23			102.03-		30,397.97-
PO23-00942	PavementEngineering Ir	EN23-07563	Year End Closing	06/30/23			30,397.97-		.00
			Account Total	06/30/23	.00	.00	.00	.00	.00
21-9010-0-0000-8500-6205-087-0002-ROOF OthrRstrctLocal,BldgImpro									
			Balance Forward	03/21/23			155,925.00		155,925.00-
PO23-01069	19six Architects	EN23-07228	Roofing and HVAC In-Kind Replac	06/27/23			1,948.75-		153,976.25-
PO23-01069	19six Architects	EX23-06349	Roofing and HVAC In-Kind Replac	06/27/23				1,948.75	155,925.00-
PO23-01069	19six Architects	EN23-07546	Year End Closing	06/30/23			153,976.25-		1,948.75-
			Account Total	06/30/23	.00	.00	.00	1,948.75	
21-9010-0-0000-8500-6205-089-0002-PAVE OthrRstrctLocal,BldgImpro									
			Balance Forward	03/21/23			35,400.00		35,400.00-
PO23-00942	PavementEngineering Ir	EN23-07458	Engineering Design Services-11 S	06/30/23			118.42-		35,281.58-
PO23-00942	PavementEngineering Ir	EN23-07563	Year End Closing	06/30/23			35,281.58-		.00
			Account Total	06/30/23	.00	.00	.00	.00	.00
21-9010-0-0000-8500-6205-089-0002-ROOF OthrRstrctLocal,BldgImpro									
			Balance Forward	03/21/23			164,000.00		164,000.00-
PO23-01069	19six Architects	EN23-07228	Roofing and HVAC In-Kind Replac	06/27/23			2,050.00-		161,950.00-
PO23-01069	19six Architects	EX23-06349	Roofing and HVAC In-Kind Replac	06/27/23				2,050.00	164,000.00-
PO23-01069	19six Architects	EN23-07546	Year End Closing	06/30/23			161,950.00-		2,050.00-
			Account Total	06/30/23	.00	.00	.00	2,050.00	
21-9010-0-0000-8500-6205-090-0002-PAVE OthrRstrctLocal,BldgImpro									
			Balance Forward	03/21/23			36,500.00		36,500.00-
PO23-00942	PavementEngineering Ir	EN23-07458	Engineering Design Services-11 S	06/30/23			122.10-		36,377.90-
PO23-00942	PavementEngineering Ir	EN23-07563	Year End Closing	06/30/23			36,377.90-		.00
			Account Total	06/30/23	.00	.00	.00	.00	.00
21-9010-0-0000-8500-6205-090-0002-ROOF OthrRstrctLocal,BldgImpro									
			Balance Forward	03/21/23			169,375.00		169,375.00-
PO23-01069	19six Architects	EN23-07228	Roofing and HVAC In-Kind Replac	06/27/23			50,807.00-		118,568.00-
PO23-01069	19six Architects	EX23-06349	Roofing and HVAC In-Kind Replac	06/27/23				50,807.00	169,375.00-
PO23-01069	19six Architects	EN23-07546	Year End Closing	06/30/23			118,568.00-		50,807.00-
			Account Total	06/30/23	.00	.00	.00	50,807.00	
21-9010-0-0000-8500-6205-091-0002-PAVE OthrRstrctLocal,BldgImpro									
			Balance Forward	03/21/23			30,500.00		30,500.00-

Detail for Dates 03/21/2023 through 06/30/2023

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-6205-091-0002-PAVE	OthrRstrctLocal,BldgImpro		(continued)						
PO23-00942	PavementEngineering Ir	EN23-07458	Engineering Design Services-11 S	06/30/23		102.03-			30,397.97-
PO23-00942	PavementEngineering Ir	EN23-07563	Year End Closing	06/30/23			30,397.97-		.00
			Account Total	06/30/23	.00	.00	.00	.00	
Balance Forward									
PO23-01069	19six Architects	EN23-07228	Roofing and HVAC In-Kind Replac	06/27/23			155,925.00		155,925.00-
PO23-01069	19six Architects	EX23-06349	Roofing and HVAC In-Kind Replac	06/27/23			1,948.75-		153,976.25-
PO23-01069	19six Architects	EN23-07546	Year End Closing	06/30/23			153,976.25-	1,948.75	155,925.00-
			Account Total	06/30/23	.00	.00	.00	1,948.75	1,948.75-
21-9010-0-0000-8500-6205-092-0002-HVAC									
PO23-01566	TYR Inc	EN23-06947	Project 2023-100_200- Project Ins	06/06/23			55,000.00		55,000.00-
PO23-01566	TYR Inc	EN23-07555	Year End Closing	06/30/23			55,000.00-		.00
			Account Total	06/30/23	.00	.00	.00	.00	.00
Balance Forward									
PO23-00942	PavementEngineering Ir	EN23-07458	Engineering Design Services-11 S	06/30/23			32,750.00		32,750.00-
PO23-00942	PavementEngineering Ir	EN23-07563	Year End Closing	06/30/23			109.55-		32,640.45-
			Account Total	06/30/23	.00	.00	32,640.45-		.00
21-9010-0-0000-8500-6205-092-0002-PAVE									
PO23-01298	CyberCopy Inc	EN23-05677	Digital Drawings for Ellwood/La Pa	03/21/23			182,300.00		182,300.00-
PO23-01298	CyberCopy Inc	EN23-06035	Digital Drawings for Ellwood/La Pa	04/10/23			76.00		182,376.00-
PO23-01298	CyberCopy Inc	EX23-05190	Digital Drawings for Ellwood/La Pa	04/25/23			76.00-		182,300.00-
PO23-01298	CyberCopy Inc	EX23-05191	Digital Drawings for Ellwood/La Pa	04/25/23			24.80		182,324.80-
PO23-01298	CyberCopy Inc	EX23-05192	Digital Drawings for Ellwood/La Pa	04/25/23			26.73		182,351.53-
PO23-01576	TYR Inc	EN23-06886	Inspection Serv. for Roofing/HVAC	06/06/23			27,500.00		182,376.00-
PO23-01069	19six Architects	EN23-07228	Roofing and HVAC In-Kind Replac	06/27/23			149,483.20-		209,876.00-
PO23-01069	19six Architects	EX23-06349	Roofing and HVAC In-Kind Replac	06/27/23			149,483.20-		60,392.80-
PO23-01576	TYR Inc	AP23-00098	Inspection Serv. for Roofing/HVAC	06/30/23			875.00		209,876.00-
PO23-01646	Forbes Consulting Grou	AP23-00347	Abatement Monitoring - La Patera	06/30/23			1,500.00		210,751.00-
PO23-01576	TYR Inc	AP23-00349	Inspection Serv. for Roofing/HVAC	06/30/23			8,687.50		212,251.00-
PO23-01576	TYR Inc	EN23-07304	Inspection Serv. for Roofing/HVAC	06/30/23			875.00-		220,938.50-
PO23-01646	Forbes Consulting Grou	EN23-07369	Abatement Monitoring - La Patera	06/30/23			9,800.00		220,063.50-
			Account Total	06/30/23	.00	.00	.00		229,863.50-

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-6205-092-0002-ROOF	OthrRstrctLocal,BldgImpro (continued)								
PO23-01069	19six Architects	EN23-07546	Year End Closing	06/30/23			32,816.80-		197,046.70-
PO23-01646	Forbes Consulting Group	EN23-07594	Abatement Monitoring - La Patera	06/30/23			1,500.00-		195,546.70-
PO23-01576	TYR Inc	EN23-07596	Inspection Serv. for Roofing/HVAC	06/30/23			8,687.50-		186,859.20-
PO23-01646	Forbes Consulting Group	EN23-07602	Year End Closing	06/30/23			8,300.00-		178,559.20-
PO23-01576	TYR Inc	EN23-07636	Year End Closing	06/30/23			17,937.50-		160,621.70-
			Account Total	06/30/23	.00	.00	.00	160,621.70	
21-9010-0-0000-8500-6205-093-0002-PAVE	OthrRstrctLocal,BldgImpro								
			Balance Forward	03/21/23			36,500.00		36,500.00-
PO23-00942	PavementEngineering Ir	EN23-05562	Engineering Design Services-11 S	04/04/23			9,400.00-		27,100.00-
PO23-00942	PavementEngineering Ir	EX23-04841	Engineering Design Services-11 S	04/04/23			9,400.00		36,500.00-
PO23-01355	PavementEngineering Ir	EN23-05959	Project: 2023-300 - Inspection Ser	04/20/23			36,040.00		72,540.00-
PO23-00942	PavementEngineering Ir	EN23-06199	Engineering Design Services-11 S	05/02/23			11,670.00-		60,870.00-
PO23-00942	PavementEngineering Ir	EX23-05367	Engineering Design Services-11 S	05/02/23				11,670.00	72,540.00-
PO23-00942	PavementEngineering Ir	EN23-06519	Engineering Design Services-11 S	05/16/23			10,598.75-		61,941.25-
PO23-00942	PavementEngineering Ir	EX23-05549	Engineering Design Services-11 S	05/16/23				10,598.75	72,540.00-
PO23-01355	PavementEngineering Ir	EN23-07053	Project: 2023-300 - Inspection Ser	06/13/23			1,975.00-		70,565.00-
PO23-01355	PavementEngineering Ir	EX23-06093	Project: 2023-300 - Inspection Ser	06/13/23				1,975.00	72,540.00-
PO23-00942	PavementEngineering Ir	AP23-00305	Engineering Design Services-11 S	06/30/23			19,890.00		92,430.00-
PO23-00942	PavementEngineering Ir	EN23-07458	Engineering Design Services-11 S	06/30/23			4,831.25-		87,598.75-
PO23-01355	PavementEngineering Ir	EN23-07551	Year End Closing	06/30/23			34,065.00-		53,533.75-
			Account Total	06/30/23	.00	.00	.00	53,533.75	
21-9010-0-0000-8500-6205-093-0002-ROOF	OthrRstrctLocal,BldgImpro								
			Balance Forward	03/21/23			151,266.67		151,266.67-
PO23-01069	19six Architects	EN23-07228	Roofing and HVAC In-Kind Replac	06/27/23			1,890.85-		149,375.82-
PO23-01069	19six Architects	EX23-06349	Roofing and HVAC In-Kind Replac	06/27/23				1,890.85	151,266.67-
PO23-01069	19six Architects	EN23-07546	Year End Closing	06/30/23			149,375.82-		1,890.85-
			Account Total	06/30/23	.00	.00	.00	1,890.85	
			Total for Object 6205		.00	1,705,000.00	.00	565,142.00	1,139,858.00
21-9010-0-0000-8500-6225-081-0002-ROOF	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX23-05825	Project Management for Measure I	06/06/23				1,965.38	1,965.38-
PO23-00098	Kitchell/CEM, Inc	AP23-00292	Project Management for Measure I	06/30/23				1,608.75	3,574.13-
			Account Total	06/30/23	.00	.00	.00	3,574.13	
21-9010-0-0000-8500-6225-083-0001-PAVE	OthrRstrctLocal,BldgImpro								

Detail for Dates 03/21/2023 through 06/30/2023

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-6225-083-0001-PAVE	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX23-05451	Project Management for Measure	05/09/23				5,410.05	5,410.05-
PO23-00098	Kitchell/CEM, Inc	EX23-05825	Project Management for Measure	06/06/23				5,896.13	11,306.18-
PO23-00098	Kitchell/CEM, Inc	AP23-00292	Project Management for Measure	06/30/23				4,826.25	16,132.43-
			Account Total	06/30/23	.00	.00	.00	16,132.43	
21-9010-0-0000-8500-6225-084-0001-ROOF	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX23-05451	Project Management for Measure	05/09/23				12,698.70	12,698.70-
PO23-00098	Kitchell/CEM, Inc	EX23-05825	Project Management for Measure	06/06/23				11,792.25	24,490.95-
PO23-00098	Kitchell/CEM, Inc	AP23-00292	Project Management for Measure	06/30/23				9,652.50	34,143.45-
			Account Total	06/30/23	.00	.00	.00	34,143.45	
21-9010-0-0000-8500-6225-090-0002-ROOF	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX23-05825	Project Management for Measure	06/06/23				1,965.38	1,965.38-
PO23-00098	Kitchell/CEM, Inc	AP23-00292	Project Management for Measure	06/30/23				1,608.75	3,574.13-
			Account Total	06/30/23	.00	.00	.00	3,574.13	
21-9010-0-0000-8500-6225-092-0001-ROOF	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX23-05451	Project Management for Measure	05/09/23				12,698.70	12,698.70-
PO23-00098	Kitchell/CEM, Inc	EX23-05825	Project Management for Measure	06/06/23				11,792.25	24,490.95-
PO23-00098	Kitchell/CEM, Inc	AP23-00292	Project Management for Measure	06/30/23				9,652.50	34,143.45-
			Account Total	06/30/23	.00	.00	.00	34,143.45	
21-9010-0-0000-8500-6225-093-0001-PAVE	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX23-05451	Project Management for Measure	05/09/23				5,410.05	5,410.05-
PO23-00098	Kitchell/CEM, Inc	EX23-05825	Project Management for Measure	06/06/23				5,896.13	11,306.18-
PO23-00098	Kitchell/CEM, Inc	AP23-00292	Project Management for Measure	06/30/23				4,826.25	16,132.43-
			Account Total	06/30/23	.00	.00	.00	16,132.43	
			Total for Object 6225		.00	.00	.00	107,700.02	107,700.02-
21-9010-0-0000-8500-6226-083-0001-PAVE	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX23-05451	Project Management for Measure	05/09/23				399.00	399.00-
21-9010-0-0000-8500-6226-084-0001-ROOF	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX23-05451	Project Management for Measure	05/09/23				855.75	855.75-
21-9010-0-0000-8500-6226-092-0001-ROOF	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX23-05451	Project Management for Measure	05/09/23				855.75	855.75-
21-9010-0-0000-8500-6226-093-0001-PAVE	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX23-05451	Project Management for Measure	05/09/23				399.00	399.00-

Account Transaction Detail by Object-Balance

Detail for Dates 03/21/2023 through 06/30/2023

Fiscal Year 2022/23

Reff#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
			Total for Object 6226		.00	.00	.00	2,509.50	2,509.50-
21-9010-0-0000-8500-6291-000-0001-0000	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX23-05451	Project Management for Measure I	05/09/23				2,502.50	2,502.50-
21-9010-0-0000-8200-6400-000-0000-0000	OthrRstrctLocal,Equipment								
21-9010-0-0000-9100-7699-000-0000-0000	OthrRstrctLocal,Financing				10,000.00	10,000.00			10,000.00
			Balance Forward	03/21/23					
			Balance Forward	03/21/23					
BR23-00143	YE 2023 Clear out Negative Balan			06/30/23		62,461.00		62,460.67	62,460.67-
			Account Total	06/30/23	.00	62,461.00	.00	62,460.67	.33
			Total for Org 010 and Fund Building Fund		600,000.00	15,334,132.00	.00	4,940,369.03	10,393,762.97



**Goleta Union School District
Measure M Community Oversight Committee
Report of Financial Activity
Fiscal Year to Date 09-11-2023**

9/12/2023

REVENUES

Item	Amount
Interest Earned 2022-23	\$ 185,986
Bond Proceeds - 12/7/2022	-
TOTAL RECEIPTS	\$ 185,986

EXPENDITURES

Item	Vendor	Encumbered	Expensed
Professional Services	Various	\$ 1,039,915	\$ 8,280
Buildings and Improvements	Various	6,874,570	2,428,887
Bond Issue Costs	Various	-	-
		\$ 7,914,485	\$ 2,437,166

FUND EQUITY

	Activity	Balance
Beginning Balance 7/1/2022		\$ 29,795,616
Revenues	\$ 185,986	
Expenditures/Encumbrances	(10,351,651)	
Change in FMV Investments	(958,364)	
Equity Balance 06/30/2023		\$ 18,671,587

Prepared by: Conrad L. Tedeschi, CPA
Assistant Superintendent Fiscal Services

Fiscal03a

Account Transaction Detail by Object-Balance

Detail for Dates 07/01/2023 through 09/11/2023

Fiscal Year 2023/24

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund									
21-9010-0-0000-8200-5800-000-0000-0000 OthrRstrctLocal,Prof/Cons									
		BA24-00006	Adopted on 06/28/23,OB24-01,Fur	07/01/23	418,920.00	418,920.00			418,920.00
PO23-00098	Kitchell/CEM, Inc	EN24-00502	Year End Closing	07/01/23			742,353.38		323,433.38-
BO24-00067	Dannis Wolliver Kelley	EN24-00294	Legal Services 23-24	07/06/23			200,000.00		523,433.38-
BO24-00067	Dannis Wolliver Kelley	EN24-00314	Legal Services 2023-2024	07/07/23			190,000.00-		333,433.38-
BO23-00065	Dannis Wolliver Kelley	AP24-00003	Liability released due to final paym	08/01/23				1,377.26-	332,056.12-
PO23-00098	Kitchell/CEM, Inc	EN24-00656	Project Management for Measure I	08/01/23			57,240.00-		274,816.12-
			Account Total	09/11/23	418,920.00	418,920.00	695,113.38	1,377.26-	
21-9010-0-0000-8500-5800-000-0000-0000 OthrRstrctLocal,Prof/Cons									
		BA24-00006	Adopted on 06/28/23,OB24-01,Fur	07/01/23	800,000.00	800,000.00			800,000.00
PO23-00561	RRM Design Group	EN24-00517	Year End Closing	07/01/23			9,014.49		790,985.51
PO23-00561	RRM Design Group	EN24-00545	GUSD Playground Replacement a	07/25/23			238.92-		791,224.43
PO23-00561	RRM Design Group	EX24-00408	GUSD Playground Replacement a	07/25/23				238.92	790,985.51
PO23-00561	RRM Design Group	EN24-00903	GUSD Playground Replacement a	08/15/23			6.68-		790,992.19
PO23-00561	RRM Design Group	EX24-00730	GUSD Playground Replacement a	08/15/23				6.68	790,985.51
			Account Total	09/11/23	800,000.00	800,000.00	8,768.89	245.60	
21-9010-0-0000-8500-5800-081-0000-PLAY OthrRstrctLocal,Prof/Cons									
		BA24-00006	Adopted on 06/28/23,OB24-01,Fur	07/01/23	35,420.00	35,420.00			35,420.00
PO23-00561	RRM Design Group	EN24-00517	Year End Closing	07/01/23			30,408.93		5,011.07
PO23-00561	RRM Design Group	EN24-00545	GUSD Playground Replacement a	07/25/23			805.95-		5,817.02
PO23-00561	RRM Design Group	EX24-00408	GUSD Playground Replacement a	07/25/23				805.95	5,011.07
PO23-00561	RRM Design Group	EN24-00903	GUSD Playground Replacement a	08/15/23			22.52-		5,033.59
PO23-00561	RRM Design Group	EX24-00730	GUSD Playground Replacement a	08/15/23				22.52	5,011.07
			Account Total	09/11/23	35,420.00	35,420.00	29,580.46	828.47	
21-9010-0-0000-8500-5800-083-0000-PLAY OthrRstrctLocal,Prof/Cons									
		BA24-00006	Adopted on 06/28/23,OB24-01,Fur	07/01/23	33,520.00	33,520.00			33,520.00
PO23-00561	RRM Design Group	EN24-00517	Year End Closing	07/01/23			28,777.73		4,742.27
PO23-00561	RRM Design Group	EN24-00545	GUSD Playground Replacement a	07/25/23			762.72-		5,504.99
PO23-00561	RRM Design Group	EX24-00408	GUSD Playground Replacement a	07/25/23				762.72	4,742.27
PO23-00561	RRM Design Group	EN24-00903	GUSD Playground Replacement a	08/15/23			21.31-		4,763.58
PO23-00561	RRM Design Group	EX24-00730	GUSD Playground Replacement a	08/15/23				21.31	4,742.27
			Account Total	09/11/23	33,520.00	33,520.00	27,993.70	784.03	

Detail for Dates 07/01/2023 through 09/11/2023

Fiscal Year 2023/24

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-084-0000-PLAY OthrRstrctLocal,Prof/Cons									
	BA24-00006		Adopted on 06/28/23,OB24-01,Fur	07/01/23	79,150.00	79,150.00			79,150.00
PO23-00561	RRM Design Group	EN24-00517	Year End Closing	07/01/23			67,952.21		11,197.79
PO23-00561	RRM Design Group	EN24-00545	GUSD Playground Replacement a	07/25/23			1,801.00-		12,998.79
PO23-00561	RRM Design Group	EX24-00408	GUSD Playground Replacement a	07/25/23				1,801.00	11,197.79
PO23-00561	RRM Design Group	EN24-00903	GUSD Playground Replacement a	08/15/23			50.32-		11,248.11
PO23-00561	RRM Design Group	EX24-00730	GUSD Playground Replacement a	08/15/23				50.32	11,197.79
	Account Total			09/11/23	79,150.00	79,150.00	66,100.89	1,851.32	
21-9010-0-0000-8500-085-0000-PLAY OthrRstrctLocal,Prof/Cons									
	BA24-00006		Adopted on 06/28/23,OB24-01,Fur	07/01/23	34,270.00	34,270.00			34,270.00
PO23-00561	RRM Design Group	EN24-00517	Year End Closing	07/01/23			29,421.64		4,848.36
PO23-00561	RRM Design Group	EN24-00545	GUSD Playground Replacement a	07/25/23			779.78-		5,628.14
PO23-00561	RRM Design Group	EX24-00408	GUSD Playground Replacement a	07/25/23				779.78	4,848.36
PO23-00561	RRM Design Group	EN24-00903	GUSD Playground Replacement a	08/15/23			21.79-		4,870.15
PO23-00561	RRM Design Group	EX24-00730	GUSD Playground Replacement a	08/15/23				21.79	4,848.36
	Account Total			09/11/23	34,270.00	34,270.00	28,620.07	801.57	
21-9010-0-0000-8500-087-0000-PLAY OthrRstrctLocal,Prof/Cons									
	BA24-00006		Adopted on 06/28/23,OB24-01,Fur	07/01/23	35,470.00	35,470.00			35,470.00
PO23-00561	RRM Design Group	EN24-00517	Year End Closing	07/01/23			30,451.86		5,018.14
PO23-00561	RRM Design Group	EN24-00545	GUSD Playground Replacement a	07/25/23			807.09-		5,825.23
PO23-00561	RRM Design Group	EX24-00408	GUSD Playground Replacement a	07/25/23				807.09	5,018.14
PO23-00561	RRM Design Group	EN24-00903	GUSD Playground Replacement a	08/15/23			22.55-		5,040.69
PO23-00561	RRM Design Group	EX24-00730	GUSD Playground Replacement a	08/15/23				22.55	5,018.14
	Account Total			09/11/23	35,470.00	35,470.00	29,622.22	829.64	
21-9010-0-0000-8500-089-0000-PLAY OthrRstrctLocal,Prof/Cons									
	BA24-00006		Adopted on 06/28/23,OB24-01,Fur	07/01/23	35,770.00	35,770.00			35,770.00
PO23-00561	RRM Design Group	EN24-00517	Year End Closing	07/01/23			30,709.42		5,060.58
PO23-00561	RRM Design Group	EN24-00545	GUSD Playground Replacement a	07/25/23			813.92-		5,874.50
PO23-00561	RRM Design Group	EX24-00408	GUSD Playground Replacement a	07/25/23				813.92	5,060.58
PO23-00561	RRM Design Group	EN24-00903	GUSD Playground Replacement a	08/15/23			22.74-		5,083.32
PO23-00561	RRM Design Group	EX24-00730	GUSD Playground Replacement a	08/15/23				22.74	5,060.58
	Account Total			09/11/23	35,770.00	35,770.00	29,872.76	836.66	

Fiscal03a

Account Transaction Detail by Object-Balance

Detail for Dates 07/01/2023 through 09/11/2023

Fiscal Year 2023/24

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-5800-090-0000-PLAY OthrRstrctLocal,Prof/Cons									
		BA24-00006	Adopted on 06/28/23,OB24-01,Fur	07/01/23	39,200.00	39,200.00			39,200.00
PO23-00561	RRM Design Group	EN24-00517	Year End Closing	07/01/23			33,654.16		5,545.84
PO23-00561	RRM Design Group	EN24-00545	GUSD Playground Replacement a	07/25/23			891.96-		6,437.80
PO23-00561	RRM Design Group	EX24-00408	GUSD Playground Replacement a	07/25/23				891.96	5,545.84
PO23-00561	RRM Design Group	EN24-00903	GUSD Playground Replacement a	08/15/23			24.92-		5,570.76
PO23-00561	RRM Design Group	EX24-00730	GUSD Playground Replacement a	08/15/23				24.92	5,545.84
			Account Total	09/11/23	39,200.00	39,200.00	32,737.28	916.88	
21-9010-0-0000-8500-5800-091-0000-PLAY OthrRstrctLocal,Prof/Cons									
		BA24-00006	Adopted on 06/28/23,OB24-01,Fur	07/01/23	59,210.00	59,210.00			59,210.00
PO23-00561	RRM Design Group	EN24-00517	Year End Closing	07/01/23			50,833.23		8,376.77
PO23-00561	RRM Design Group	EN24-00545	GUSD Playground Replacement a	07/25/23			1,347.27-		9,724.04
PO23-00561	RRM Design Group	EX24-00408	GUSD Playground Replacement a	07/25/23				1,347.27	8,376.77
PO23-00561	RRM Design Group	EN24-00903	GUSD Playground Replacement a	08/15/23			37.65-		8,414.42
PO23-00561	RRM Design Group	EX24-00730	GUSD Playground Replacement a	08/15/23				37.65	8,376.77
			Account Total	09/11/23	59,210.00	59,210.00	49,448.31	1,384.92	
21-9010-0-0000-8500-5800-092-0000-PLAY OthrRstrctLocal,Prof/Cons									
		BA24-00006	Adopted on 06/28/23,OB24-01,Fur	07/01/23	33,670.00	33,670.00			33,670.00
PO23-00561	RRM Design Group	EN24-00517	Year End Closing	07/01/23			28,906.52		4,763.48
PO23-00561	RRM Design Group	EN24-00545	GUSD Playground Replacement a	07/25/23			766.13-		5,529.61
PO23-00561	RRM Design Group	EX24-00408	GUSD Playground Replacement a	07/25/23				766.13	4,763.48
PO23-00561	RRM Design Group	EN24-00903	GUSD Playground Replacement a	08/15/23			21.41-		4,784.89
PO23-00561	RRM Design Group	EX24-00730	GUSD Playground Replacement a	08/15/23				21.41	4,763.48
			Account Total	09/11/23	33,670.00	33,670.00	28,118.98	787.54	
21-9010-0-0000-8500-5800-093-0000-PLAY OthrRstrctLocal,Prof/Cons									
		BA24-00006	Adopted on 06/28/23,OB24-01,Fur	07/01/23	35,270.00	35,270.00			35,270.00
PO23-00561	RRM Design Group	EN24-00517	Year End Closing	07/01/23			14,328.66		20,941.34
PO23-00561	RRM Design Group	EN24-00545	GUSD Playground Replacement a	07/25/23			379.76-		21,321.10
PO23-00561	RRM Design Group	EX24-00408	GUSD Playground Replacement a	07/25/23				379.76	20,941.34
PO23-00561	RRM Design Group	EN24-00903	GUSD Playground Replacement a	08/15/23			10.61-		20,951.95
PO23-00561	RRM Design Group	EX24-00730	GUSD Playground Replacement a	08/15/23				10.61	20,941.34
			Account Total	09/11/23	35,270.00	35,270.00	13,938.29	390.37	

Detail for Dates 07/01/2023 through 09/11/2023

Fiscal Year 2023/24

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-9100-5800-000-0000-0000	OthrRstrctLocal,Prof/Cons	BA24-00006	Adopted on 06/28/23,OB24-01,Fur	07/01/23	342,451.00	342,451.00			342,451.00
			Total for Object 5800		1,982,321.00	1,982,321.00	1,039,915.23	8,279.74	934,126.03
21-9010-0-0000-8200-5811-000-0000-0000	OthrRstrctLocal,Legal Fee	EN24-00300	Legal Services 2023-2024	07/06/23			10,000.00		10,000.00-
VR24-00165	Dannis Woliver Kelley	EN24-00381	Legal Services 2023-2024	07/18/23			10,000.00-		.00
			Account Total	09/11/23	.00	.00	.00	.00	.00
21-9010-0-0000-8500-6200-000-0000-0000	OthrRstrctLocal,BldgImpro	BA24-00006	Adopted on 06/28/23,OB24-01,Fur	07/01/23	24,573,278.00	24,573,278.00			24,573,278.00
			Budget transfer Move funds from	08/11/23		2,200,000.00-			22,373,278.00
			Account Total	09/11/23	24,573,278.00	22,373,278.00	.00	.00	.00
21-9010-0-0000-8500-6200-083-0001-TRIK	OthrRstrctLocal,BldgImpro	BA24-00006	Adopted on 06/28/23,OB24-01,Fur	07/01/23	42,350.00	42,350.00			42,350.00
21-9010-0-0000-8500-6200-083-0002-PAVE	OthrRstrctLocal,BldgImpro	EN24-00499	Year End Closing	07/01/23			369,826.31-		369,826.31-
PO23-01578	Apodaca Paving, Inc	EN24-00767	Project 2023-300: Pavement Proje	08/08/23			251,188.19-		118,638.12-
PO23-01578	Apodaca Paving, Inc	EX24-00594	Project 2023-300: Pavement Proje	08/08/23				251,188.19	369,826.31-
			Account Total	09/11/23	.00	.00	118,638.12	251,188.19	251,188.19
21-9010-0-0000-8500-6200-084-0002-ROOF	OthrRstrctLocal,BldgImpro	EN24-00501	Year End Closing	07/01/23			1,770,123.64		1,770,123.64-
PO23-01577	Eberhard	EN24-00505	Year End Closing	07/01/23			323,340.47		2,093,464.11-
PO23-01549	Reed Mechanical Syster	EN24-00508	Year End Closing	07/01/23			3,996.00		2,097,460.11-
PO23-01551	VenTERRA Environmen	EN24-00772	Project 2023-100: Ellwood Roof R	08/08/23			724,230.23-		1,373,229.88-
PO23-01577	Eberhard	EN24-00788	Project 2023-100: Ellwood HVAC	08/08/23			114,806.07-		1,258,423.81-
PO23-01549	Reed Mechanical Syster	EX24-00599	Project 2023-100: Ellwood Roof R	08/08/23				724,230.23	1,982,654.04-
PO23-01577	Eberhard	EX24-00657	Project 2023-100: Ellwood HVAC	08/08/23				114,806.07	2,097,460.11-
PO23-01549	Reed Mechanical Syster	EN24-01348	Furnace Closet Asbestos Drywall /	09/05/23			3,996.00-		2,093,464.11-
PO23-01551	VenTERRA Environmen		Account Total	09/11/23	.00	.00	1,254,427.81	839,036.30	
21-9010-0-0000-8500-6200-089-0001-TRIK	OthrRstrctLocal,BldgImpro	BA24-00006	Adopted on 06/28/23,OB24-01,Fur	07/01/23	60,000.00	60,000.00			60,000.00
21-9010-0-0000-8500-6200-090-0001-TRIK	OthrRstrctLocal,BldgImpro	BA24-00006	Adopted on 06/28/23,OB24-01,Fur	07/01/23	43,000.00	43,000.00			43,000.00
21-9010-0-0000-8500-6200-092-0001-TRIK	OthrRstrctLocal,BldgImpro								

Fiscal03a

Account Transaction Detail by Object-Balance

Detail for Dates 07/01/2023 through 09/11/2023

Fiscal Year 2023/24

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-6200-092-0001-TRIK	OthrRstrctLocal,BldgImpro		Adopted on 06/28/23,OB24-01,Fur	07/01/23	24,000.00	24,000.00			24,000.00
	BA24-00006								
21-9010-0-0000-8500-6200-092-0002-ROOF	OthrRstrctLocal,BldgImpro		Year End Closing	07/01/23			1,537,078.99		1,537,078.99-
PO23-01579	Derrick's Roofing, Inc.	EN24-00500	Year End Closing	07/01/23			474,776.50		2,011,855.49-
PO23-01548	Reed Mechanical Syster	EN24-00504	Year End Closing	07/01/23			2,585.00		2,014,440.49-
PO23-01551	VenTERRA Environmen	EN24-00508	Year End Closing	07/01/23			193,377.25-		1,821,063.24-
PO23-01548	Reed Mechanical Syster	EN24-00787	Project 2023-200: La Patera HVAC	08/08/23			700,812.86-	193,377.25	2,014,440.49-
PO23-01548	Reed Mechanical Syster	EX24-00656	Project 2023-200: La Patera HVAC	08/08/23					1,313,627.63-
PO23-01579	Derrick's Roofing, Inc.	EN24-00894	Project 2023-200 La Patera Roofir	08/15/23				700,812.86	2,014,440.49-
PO23-01579	Derrick's Roofing, Inc.	EX24-00714	Project 2023-200 La Patera Roofir	08/15/23					2,013,855.49-
PO23-01551	VenTERRA Environmen	EN24-01348	Furnace Closet Asbestos Drywall /	09/05/23			585.00-		
			Account Total	09/11/23	.00	.00	1,119,665.38	894,190.11	
21-9010-0-0000-8500-6200-093-0001-TRIK	OthrRstrctLocal,BldgImpro		Adopted on 06/28/23,OB24-01,Fur	07/01/23	55,000.00	55,000.00			55,000.00
	BA24-00006								
21-9010-0-0000-8500-6200-093-0002-PAVE	OthrRstrctLocal,BldgImpro		Year End Closing	07/01/23			369,826.31		369,826.31-
PO23-01578	Apodaca Paving, Inc	EN24-00499	Project 2023-300: Pavement Proje	08/08/23			251,188.20-		118,638.11-
PO23-01578	Apodaca Paving, Inc	EN24-00767	Project 2023-300: Pavement Proje	08/08/23				251,188.20	369,826.31-
PO23-01578	Apodaca Paving, Inc	EX24-00594	Project 2023-300: Pavement Proje	08/08/23					
			Account Total	09/11/23	.00	.00	118,638.11	251,188.20	
			Total for Object 6200		24,797,628.00	22,597,628.00	2,611,369.42	2,235,602.80	17,750,655.78
21-9010-0-0000-8500-6205-000-0002-0000	OthrRstrctLocal,BldgImpro		Year End Closing	07/01/23			600.00		600.00-
PO24-00147	CyberCopy Inc	EN24-00567	Project Management for Measure	08/01/23				15,532.50	16,132.50-
PO23-00098	Kitchell/CEM, Inc	EX24-00517	OpCenter Monthly Subscription	08/02/23					15,532.50-
PO24-00147	CyberCopy Inc	EN24-00683	OpCenter Monthly Subscription	08/02/23					
			Account Total	09/11/23	.00	.00	.00	15,532.50	
21-9010-0-0000-8500-6205-000-0002-PAVE	OthrRstrctLocal,BldgImpro		Engineering Design Services-11 S	08/22/23				30,437.50	30,437.50-
PO23-00942	PavementEngineering Ir	EX24-00885	Engineering Design Services-11 S	08/22/23					
			Account Total	09/11/23	.00	.00	.00	55,354.88	1,223.88
21-9010-0-0000-8500-6205-010-0002-PAVE	OthrRstrctLocal,BldgImpro		Year End Closing	07/01/23			67,230.86		67,230.86-
PO23-00942	PavementEngineering Ir	EN24-00518	Engineering Design Services-11 S	07/25/23			1,223.88-		66,006.98-
PO23-00942	PavementEngineering Ir	EN24-00544	Engineering Design Services-11 S	07/25/23				1,223.88	67,230.86-
PO23-00942	PavementEngineering Ir	EX24-00407	Engineering Design Services-11 S	08/22/23					56,578.76-
PO23-00942	PavementEngineering Ir	EN24-01001	Engineering Design Services-11 S	08/22/23			10,652.10-		
			Account Total	09/11/23	.00	.00	55,354.88	1,223.88	

Detail for Dates 07/01/2023 through 09/11/2023

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-6205-010-0002-ROOF	OthrRstrctLocal,BldgImpro								
PO23-01069	19six Architects	EN24-00498	Year End Closing	07/01/23			149,375.87		149,375.87-
Account Total									
21-9010-0-0000-8500-6205-081-0002-PAVE	OthrRstrctLocal,BldgImpro								
PO23-00942	PavementEngineering Ir	EN24-00518	Year End Closing	07/01/23			44,372.37		44,372.37-
PO23-00942	PavementEngineering Ir	EN24-00544	Engineering Design Services-11 S	07/25/23			807.75-		43,564.62-
PO23-00942	PavementEngineering Ir	EX24-00407	Engineering Design Services-11 S	07/25/23			807.75		44,372.37-
PO23-00942	PavementEngineering Ir	EN24-01001	Engineering Design Services-11 S	08/22/23			7,030.39-		37,341.98-
Account Total									
				09/11/23	.00	.00	36,534.23	807.75	
21-9010-0-0000-8500-6205-081-0002-ROOF									
PO23-01069	19six Architects	EN24-00498	Year End Closing	07/01/23			118,567.00		118,567.00-
PO23-01069	19six Architects	EN24-00892	Roofing and HVAC In-Kind Replac	08/15/23			8,467.50-		110,099.50-
PO23-01069	19six Architects	EX24-00712	Roofing and HVAC In-Kind Replac	08/15/23			8,467.50		118,567.00-
Account Total									
				09/11/23	.00	.00	110,099.50	8,467.50	
21-9010-0-0000-8500-6205-083-0002-PAVE									
PO23-01355	PavementEngineering Ir	EN24-00503	Year End Closing	07/01/23			34,240.00		34,240.00-
PO23-00942	PavementEngineering Ir	EX24-00884	Engineering Design Services-11 S	08/22/23			9,930.00		44,170.00-
Account Total									
				09/11/23	.00	.00	34,240.00	9,930.00	
21-9010-0-0000-8500-6205-083-0002-ROOF									
PO23-01069	19six Architects	EN24-00498	Year End Closing	07/01/23			161,950.00		161,950.00-
21-9010-0-0000-8500-6205-084-0002-PAVE									
PO23-00942	PavementEngineering Ir	EN24-00518	Year End Closing	07/01/23			29,357.47		29,357.47-
PO23-00942	PavementEngineering Ir	EN24-00544	Engineering Design Services-11 S	07/25/23			534.42-		28,823.05-
PO23-00942	PavementEngineering Ir	EX24-00407	Engineering Design Services-11 S	07/25/23			534.42		29,357.47-
PO23-00942	PavementEngineering Ir	EN24-01001	Engineering Design Services-11 S	08/22/23			4,816.42-		24,541.05-
PO23-00942	PavementEngineering Ir	EX24-00885	Engineering Design Services-11 S	08/22/23			165.00		24,706.05-
Account Total									
				09/11/23	.00	.00	24,006.63	699.42	
21-9010-0-0000-8500-6205-084-0002-ROOF									
PO23-01069	19six Architects	EN24-00498	Year End Closing	07/01/23			32,815.69		32,815.69-
PO23-01576	TYR Inc	EN24-00572	Year End Closing	07/01/23			19,125.00		51,940.69-
		BR24-00008	Need funds to finish Measure M pr	08/02/23			6,000.00		45,940.69-
		BR24-00011	Funds to complete Req VR24-001	08/07/23			6,000.00		39,940.69-
		BR24-00015	Need funds for Measure M Eilwoor	08/08/23			6,000.00		33,940.69-
		BT24-00009	Budget transfer Move funds from	08/11/23			2,200,000.00		2,166,059.31

Fiscal03a

Account Transaction Detail by Object-Balance

Detail for Dates 07/01/2023 through 09/11/2023

Fiscal Year 2023/24

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-6205-084-0002-ROOF	OthrRstrctLocal,BldgImpro	(continued)							
PO24-00223	RSH Construction Inc	EN24-00823	Ellwood School Beam Inspection	08/14/23			6,000.00		2,160,059.31
PO23-01069	19six Architects	EN24-00892	Roofing and HVAC In-Kind Replac	08/15/23			18,231.25-		2,178,290.56
PO23-01069	19six Architects	EX24-00712	Roofing and HVAC In-Kind Replac	08/15/23				18,231.25	2,160,059.31
PO24-00223	RSH Construction Inc	EN24-01004	Ellwood School Beam Inspection	08/22/23			6,000.00-		2,166,059.31
PO24-00223	RSH Construction Inc	EX24-00888	Ellwood School Beam Inspection	08/22/23				6,000.00	2,160,059.31
PO23-01566	TYR Inc	EX24-00986	Project 2023-100_200- Project Ins	08/29/23				10,000.00	2,150,059.31
			Account Total	09/11/23	.00	2,218,000.00	33,709.44	34,231.25	
21-9010-0-0000-8500-6205-085-0002-PAVE	OthrRstrctLocal,BldgImpro								
PO23-00942	PavementEngineering Ir	EN24-00518	Year End Closing	07/01/23			27,788.75		27,788.75-
PO23-00942	PavementEngineering Ir	EN24-00544	Engineering Design Services-11 S	07/25/23			505.86-		27,282.89-
PO23-00942	PavementEngineering Ir	EX24-00407	Engineering Design Services-11 S	07/25/23				505.86	27,788.75-
PO23-00942	PavementEngineering Ir	EN24-01001	Engineering Design Services-11 S	08/22/23			4,724.12-		23,064.63-
PO23-00942	PavementEngineering Ir	EX24-00885	Engineering Design Services-11 S	08/22/23				321.25	23,385.88-
			Account Total	09/11/23	.00	.00	22,558.77	827.11	
21-9010-0-0000-8500-6205-085-0002-ROOF	OthrRstrctLocal,BldgImpro								
PO23-01069	19six Architects	EN24-00498	Year End Closing	07/01/23			149,375.82		149,375.82-
21-9010-0-0000-8500-6205-087-0002-PAVE	OthrRstrctLocal,BldgImpro								
PO23-00942	PavementEngineering Ir	EN24-00518	Year End Closing	07/01/23			27,340.55		27,340.55-
PO23-00942	PavementEngineering Ir	EN24-00544	Engineering Design Services-11 S	07/25/23			497.70-		26,842.85-
PO23-00942	PavementEngineering Ir	EX24-00407	Engineering Design Services-11 S	07/25/23				497.70	27,340.55-
PO23-00942	PavementEngineering Ir	EN24-01001	Engineering Design Services-11 S	08/22/23			4,331.86-		23,008.69-
			Account Total	09/11/23	.00	.00	22,510.99	497.70	
21-9010-0-0000-8500-6205-087-0002-ROOF	OthrRstrctLocal,BldgImpro								
PO23-01069	19six Architects	EN24-00498	Year End Closing	07/01/23			153,976.25		153,976.25-
21-9010-0-0000-8500-6205-089-0002-PAVE	OthrRstrctLocal,BldgImpro								
PO23-00942	PavementEngineering Ir	EN24-00518	Year End Closing	07/01/23			31,732.96		31,732.96-
PO23-00942	PavementEngineering Ir	EN24-00544	Engineering Design Services-11 S	07/25/23			577.66-		31,155.30-
PO23-00942	PavementEngineering Ir	EX24-00407	Engineering Design Services-11 S	07/25/23				577.66	31,732.96-
PO23-00942	PavementEngineering Ir	EN24-01001	Engineering Design Services-11 S	08/22/23			5,027.80-		26,705.16-
			Account Total	09/11/23	.00	.00	26,127.50	577.66	
21-9010-0-0000-8500-6205-089-0002-ROOF	OthrRstrctLocal,BldgImpro								
PO23-01069	19six Architects	EN24-00498	Year End Closing	07/01/23			161,950.00		161,950.00-

Detail for Dates 07/01/2023 through 09/11/2023

Fiscal Year 2023/24

Reff#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-6205-090-0002-PAVE OthrRstrctLocal,BldgImpro									
PO23-00942	PavementEngineering Ir	EN24-00518	Year End Closing	07/01/23			32,719.02		32,719.02-
PO23-00942	PavementEngineering Ir	EN24-00544	Engineering Design Services-11 S	07/25/23			595.61-		32,123.41-
PO23-00942	PavementEngineering Ir	EX24-00407	Engineering Design Services-11 S	07/25/23				595.61	32,719.02-
PO23-00942	PavementEngineering Ir	EN24-01001	Engineering Design Services-11 S	08/22/23			5,184.03-		27,534.99-
	Account Total			09/11/23	.00	.00	26,939.38	595.61	
21-9010-0-0000-8500-6205-090-0002-ROOF OthrRstrctLocal,BldgImpro									
PO23-01069	19six Architects	EN24-00498	Year End Closing	07/01/23			118,568.00		118,568.00-
PO23-01069	19six Architects	EN24-00892	Roofing and HVAC In-Kind Replac	08/15/23			8,467.50-		110,100.50-
PO23-01069	19six Architects	EX24-00712	Roofing and HVAC In-Kind Replac	08/15/23				8,467.50	118,568.00-
	Account Total			09/11/23	.00	.00	110,100.50	8,467.50	
21-9010-0-0000-8500-6205-091-0002-PAVE OthrRstrctLocal,BldgImpro									
PO23-00942	PavementEngineering Ir	EN24-00518	Year End Closing	07/01/23			27,340.55		27,340.55-
PO23-00942	PavementEngineering Ir	EN24-00544	Engineering Design Services-11 S	07/25/23			497.70-		26,842.85-
PO23-00942	PavementEngineering Ir	EX24-00407	Engineering Design Services-11 S	07/25/23				497.70	27,340.55-
PO23-00942	PavementEngineering Ir	EN24-01001	Engineering Design Services-11 S	08/22/23			4,331.86-		23,008.69-
	Account Total			09/11/23	.00	.00	22,510.99	497.70	
21-9010-0-0000-8500-6205-091-0002-ROOF OthrRstrctLocal,BldgImpro									
PO23-01069	19six Architects	EN24-00498	Year End Closing	07/01/23			153,976.25		153,976.25-
21-9010-0-0000-8500-6205-092-0002-HVAC OthrRstrctLocal,BldgImpro									
PO23-01566	TYR Inc	EN24-00507	Year End Closing	07/01/23			55,000.00		55,000.00-
PO23-01566	TYR Inc	EN24-01187	Project 2023-100_200- Project Ins	08/29/23			20,000.00-		35,000.00-
	Account Total			09/11/23	.00	.00	35,000.00	.00	
21-9010-0-0000-8500-6205-092-0002-PAVE OthrRstrctLocal,BldgImpro									
PO23-00942	PavementEngineering Ir	EN24-00518	Year End Closing	07/01/23			29,357.47		29,357.47-
PO23-00942	PavementEngineering Ir	EN24-00544	Engineering Design Services-11 S	07/25/23			534.42-		28,823.05-
PO23-00942	PavementEngineering Ir	EX24-00407	Engineering Design Services-11 S	07/25/23				534.42	29,357.47-
PO23-00942	PavementEngineering Ir	EN24-01001	Engineering Design Services-11 S	08/22/23			4,772.67-		24,584.80-
PO23-00942	PavementEngineering Ir	EX24-00885	Engineering Design Services-11 S	08/22/23				121.25	24,706.05-
	Account Total			09/11/23	.00	.00	24,050.38	655.67	
21-9010-0-0000-8500-6205-092-0002-ROOF OthrRstrctLocal,BldgImpro									
PO23-01069	19six Architects	EN24-00498	Year End Closing	07/01/23			32,816.80		32,816.80-
PO23-01646	Forbes Consulting Grou	EN24-00554	Year End Closing	07/01/23			8,300.00		41,116.80-

Detail for Dates 07/01/2023 through 09/11/2023

Fiscal Year 2023/24

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-6205-092-0002-ROOF	OthrRstrctLocal,BldgImpro (continued)								
PO23-01576	TYR Inc	EN24-00572	Year End Closing	07/01/23			17,937.50		59,054.30-
PO23-01069	19six Architects	EN24-00892	Roofing and HVAC In-Kind Replac	08/15/23			18,231.25-		40,823.05-
PO23-01069	19six Architects	EX24-00712	Roofing and HVAC In-Kind Replac	08/15/23			18,231.25		59,054.30-
PO23-01566	TYR Inc	EX24-00986	Project 2023-100_200- Project Ins	08/29/23			10,000.00		69,054.30-
			Account Total	09/11/23	.00	.00	40,823.05	28,231.25	
21-9010-0-0000-8500-6205-093-0002-PAVE	OthrRstrctLocal,BldgImpro								
PO23-01355	PavementEngineering Ir	EN24-00503	Year End Closing	07/01/23			34,065.00		34,065.00-
PO23-00942	PavementEngineering Ir	EX24-00884	Engineering Design Services-11 S	08/22/23			9,896.25		43,961.25-
			Account Total	09/11/23	.00	.00	34,065.00	9,896.25	
21-9010-0-0000-8500-6205-093-0002-ROOF	OthrRstrctLocal,BldgImpro								
PO23-01069	19six Architects	EN24-00498	Year End Closing	07/01/23			149,375.82-		149,375.82-
			Account Total	07/01/23	.00	2,218,000.00	1,738,611.25	151,576.25	327,812.50
21-9010-0-0000-8500-6225-081-0002-ROOF	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX24-00517	Project Management for Measure	08/01/23			1,251.23		1,251.23-
21-9010-0-0000-8500-6225-083-0001-PAVE	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX24-00517	Project Management for Measure	08/01/23			6,256.12		6,256.12-
21-9010-0-0000-8500-6225-084-0001-ROOF	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX24-00517	Project Management for Measure	08/01/23			13,346.40		13,346.40-
21-9010-0-0000-8500-6225-090-0002-ROOF	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX24-00517	Project Management for Measure	08/01/23			1,251.23		1,251.23-
21-9010-0-0000-8500-6225-092-0001-ROOF	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX24-00517	Project Management for Measure	08/01/23			13,346.40		13,346.40-
21-9010-0-0000-8500-6225-093-0001-PAVE	OthrRstrctLocal,BldgImpro								
PO23-00098	Kitchell/CEM, Inc	EX24-00517	Project Management for Measure	08/01/23			6,256.12		6,256.12-
			Account Total	08/01/23	.00	.00	.00	41,707.50	41,707.50-
21-9010-0-0000-8200-6400-000-0000-0000	OthrRstrctLocal,Equipment								
		BA24-00006	Adopted on 06/28/23,OB24-01,Fur	07/01/23	10,000.00	10,000.00			10,000.00
21-9010-0-0000-8500-6400-081-0001-PLAY	OthrRstrctLocal,Equipment								
PO24-00202	PlayCore Wisconsin Inc	EN24-00730	Brandon Elementary School Playg	08/08/23			877,805.37		877,805.37-
21-9010-0-0000-8500-6400-081-0002-PLAY	OthrRstrctLocal,Equipment								
PO24-00202	PlayCore Wisconsin Inc	EN24-00718	Funds for Measure M Playground	08/04/23			877,810.00		877,810.00
			Brandon Elementary School Playg	08/07/23			877,805.37		4.63

Detail for Dates 07/01/2023 through 09/11/2023

Fiscal Year 2023/24

Ref#	Pay To Name	Journal #	Description	Trans Date	Adopted Budget	Revised Budget	Encumbered	Expenditure	Account Balance
Fund 21 - Building Fund (continued)									
21-9010-0-0000-8500-6400-081-0002-PLAY	OthrRstrctLocal,Equipment (continued)								
PO24-00202	PlayCore Wisconsin Inc	EN24-00729	Brandon Elementary School Play	08/08/23			877,805.37-		877,810.00
			Account Total	09/11/23	.00	877,810.00	.00	.00	
21-9010-0-0000-8500-6400-089-0001-PLAY	OthrRstrctLocal,Equipment								
PO24-00203	PlayCore Wisconsin Inc	EN24-00732	Hollister Elementary Playgrounds	08/08/23			821,732.43		821,732.43-
21-9010-0-0000-8500-6400-089-0002-PLAY	OthrRstrctLocal,Equipment								
	BR24-00014		Measure M Funds for Playgorund	08/04/23		821,735.00			821,735.00
PO24-00203	PlayCore Wisconsin Inc	EN24-00717	Hollister Elementary Playgrounds	08/07/23			821,732.43		2.57
PO24-00203	PlayCore Wisconsin Inc	EN24-00731	Hollister Elementary Playgrounds	08/08/23			821,732.43-		821,735.00
			Account Total	09/11/23	.00	821,735.00	.00	.00	
21-9010-0-0000-8500-6400-091-0002-STEM	OthrRstrctLocal,Equipment								
PO24-00037	Apple Computer Inc.	EN24-00270	iPads for STEAM program at Kello	07/05/23			6,415.94		6,415.94-
PO24-00037	Apple Computer Inc.	EN24-00343	iPads for STEAM program at Kello	07/12/23			6,415.94-		.00
			Account Total	09/11/23	.00	.00	.00	.00	
21-9010-0-0000-8500-6400-093-0001-PLAY	OthrRstrctLocal,Equipment								
PO24-00201	PlayCore Wisconsin Inc	EN24-00728	Mountain View ES Main and Kinde	08/08/23			825,051.40		825,051.40-
21-9010-0-0000-8500-6400-093-0002-PLAY	OthrRstrctLocal,Equipment								
	BR24-00012		Need funds for Measure M Playgr	08/04/23		825,055.00			825,055.00
PO24-00201	PlayCore Wisconsin Inc	EN24-00716	Mountain View ES Main and Kinde	08/07/23			825,051.40		3.60
PO24-00201	PlayCore Wisconsin Inc	EN24-00727	Mountain View ES Main and Kinde	08/08/23			825,051.40-		825,055.00
			Account Total	09/11/23	.00	825,055.00	.00	.00	
			Total for Object 6400		10,000.00	2,534,600.00	2,524,589.20	.00	10,010.80
			Total for Org 010 and Fund Building Fund		26,789,949.00	29,332,549.00	7,914,485.10	2,437,166.29	18,980,897.61

AGREEMENT FOR PROGRAM AND CONSTRUCTION MANAGEMENT SERVICES

GOLETA UNION SCHOOL DISTRICT

WITH

Kitchell CEM

FOR

**PROGRAM AND CONSTRUCTION MANAGEMENT
MEASURE M BOND PROGRAM/PROJECT(S)**

May 25, 2022

TABLE OF CONTENTS

ARTICLE 1. Definitions4

ARTICLE 2. Term4

ARTICLE 3. Scope, Responsibilities and Services of PM/CM4

ARTICLE 4. PM/CM Staff5

ARTICLE 5. Schedule of Work6

ARTICLE 6. Construction Cost Budget.....6

ARTICLE 7. Fee and Method of Payment for Basic Services8

ARTICLE 8. Payment for Extra Services8

ARTICLE 9. Ownership of Data9

ARTICLE 10. Termination of Contract9

ARTICLE 11. Indemnity 11

ARTICLE 12. Conduct on Project Site and Fingerprinting 11

ARTICLE 13. Responsibilities of the District..... 12

ARTICLE 14. Liability of District 12

ARTICLE 15. Insurance 13

ARTICLE 16. Nondiscrimination 16

ARTICLE 17. Covenant Against Contingent Fees 16

ARTICLE 18. Entire Agreement/Modification 17

ARTICLE 19. Non-Assignment of Agreement 17

ARTICLE 20. Law, Venue 17

ARTICLE 21. Alternative Dispute Resolution 17

ARTICLE 22. Tolling of Claims 18

ARTICLE 23. Severability..... 18

ARTICLE 24. Employment Status 18

ARTICLE 25. Warranty of PM/CM 19

ARTICLE 26. Cost Disclosure - Documents and Written Reports 19

ARTICLE 27. Communications / Notice 20

ARTICLE 28. Disabled Veteran Business Enterprise Participation 20

ARTICLE 29. District’s Right to Audit 20

ARTICLE 30. Other Provisions 21

ARTICLE 31. Exhibits. 22

EXHIBITS A – F

AGREEMENT FOR PROGRAM AND CONSTRUCTION MANAGEMENT SERVICES

This Agreement for Program and Construction Management Services ("Agreement") is made as of May 25, 2022, between the Goleta Union School District, a California public school district ("District"), and Kitchell CEM ("PM/CM") (both collectively "Parties"), for District's Measure M Bond Program ("Program"):

The administration of the Program, including oversight and coordination of the projects comprising the Program and construction management of projects that comprise the Program. PM/CM will perform both Program Management and Construction Management Services for the Program. However, at its sole discretion, District may hire a third party construction manager to perform construction management services for discrete Program projects.

PM/CM shall render services and furnish the work as described herein, including acting as District's agent for the Program, commencing upon execution of the Agreement and provision of the required insurance certificates and endorsements.

See **Exhibit A** for detailed scope of Services.

The Program may include multiple components. Any one of the components or combination thereof may be changed, including terminated, as indicated herein, without changing in any way the remaining component(s). The provisions of this Agreement shall apply to each component without regard to the status of the remaining component(s). PM/CM shall invoice for each component separately and District shall compensate PM/CM for each component separately on a proportionate basis based on the level and scope of work completed for each component.

For and in consideration of the mutual covenants herein contained, the Parties hereto agree as follows:

ARTICLE 1. Definitions

- 1.1 In addition to the definitions above, the following definitions for words or phrases shall apply when used in this Agreement, including all Exhibits:
- 1.1.1 **Agreement:** The Agreement consists exclusively of this document and all identified exhibits attached and incorporated by reference.
 - 1.1.2 **Architect:** The architect(s) that District designates as being the architect(s) for all or a portion of the Project(s), including all consultants to the Architect(s).
 - 1.1.3 **As-Built Drawings ("As-Built"):** Any document prepared and submitted by District Contractor that details on a Conforming Set, the actual construction performed during the Project(s), including changes necessitated by

Page | 4

Construction Change Documents and change orders, and detailed by District's construction Contractor on a Conforming Set.

- 1.1.4 **Board:** District's Governing Board.
- 1.1.5 **Conforming Set:** The plans, drawings, and specifications at the end of the Bidding Phase that incorporate all addenda, if any, issued during the Bidding Phase.
- 1.1.6 **Construction Budget:** The total amount indicated by District for the Project plus all other costs, including design, construction, administration, financing, and all other costs.
- 1.1.7 **Construction Change Documents ("CCD"):** The documentation of changes to the DSA-approved construction documents.
- 1.1.8 **Construction Cost Budget:** The total cost to District of all elements of the Project designed or specified by the Architect, as adjusted during and at the end of the design phase in accordance with this Agreement and the Agreement for Architectural Services. The Construction Cost Budget does not include the compensation of the Project Design Team, PM/CM and any sub-consultants, the cost of the land, rights-of-way, or financing which are the responsibility of District.
- 1.1.9 **Construction Manager:** May refer to third party providing construction management services to District. Or, may refer to the entity listed in the first paragraph of this Agreement.
- 1.1.10 **Consultant(s):** Any and all consultant(s), sub-consultant(s), subcontractor(s), or agent(s) to PM/CM.
- 1.1.11 **Contractor:** One or more licensed and registered contractors under contract with District for construction of all or a portion of the Project(s).
- 1.1.12 **Design Team:** The Architect(s) that District designates as being the architect(s) for all or a portion of the Project(s), including all consultants to the Architect(s), plus all engineer(s) or other designer(s), who have a responsibility to District to design all or a portion of the Project(s) either directly or as a sub-consultant or subcontractor. The term Design Team includes the Design Professional in General Responsible Charge on this Project(s).
- 1.1.13 **DIR:** California Department of Industrial Relations.
- 1.1.14 **District:** Goleta Union School District.

- 1.1.15 **District's Representative:** The individual identified herein that is authorized to act on District's behalf with respect to the Project(s). The initial District's Representative shall be Conrad Tedeschi. District may change District's Representative by notice as set forth herein.
- 1.1.16 **DSA:** Division of the State Architect in the California Department of General Services.
- 1.1.17 **Extra Services:** District-authorized Services outside of the scope in **Exhibit A** or District-authorized reimbursables not included in PM/CM's fee.
- 1.1.18 **Fee:** PM/CM's Fee is defined in Article 7 and payable as set forth in **Exhibit D**.
- 1.1.19 **Program Manager:** The entity listed in the first paragraph of this Agreement, including all Consultant(s).
- 1.1.20 **Program:** District's Measure M Bond Program.
- 1.1.21 **Program Budget:** The total amount available for all costs related to the Program including, but not limited to, Program design, Program administration, Program financing, the services pursuant to this Agreement, and the construction of the Program. The Program Budget is the sum of all the Construction Budgets for each Project and all other Program expenses. The Program Budget is derived from the funds designated by District for the Program, and PM/CM shall ensure that no additional funds are necessary for the Program. The Board may, at its sole discretion, determine to expand the Program Budget based on receipt of additional funding.
- 1.1.22 **Project(s):** The projects identified in District's Bond Measure M Program.
- 1.1.23 **Project Inspector, Inspector of Record, IOR:** The agent of the DSA at the project site whose primary responsibility will be to insure that the project is constructed in compliance with current codes; DSA-approved plans and specifications relating to fire life safety, structure, and accessibility; and quality controls required of a public works facility. The IOR will report to both the DSA and the Architect.
- 1.1.24 **Record Drawings:** A final set of drawings prepared by the Architect incorporating all changes from all As-Builts, sketches, details, and clarifications.
- 1.1.25 **Service(s):** All labor, materials, supervision, services, tasks, and work that PM/CM is required to perform and that are required by, or reasonably inferred from, the Agreement,

and that are necessary for the design and completion of the Project(s).

ARTICLE 2. Term

- 2.1 **Term:** This Agreement shall become effective on May 27, 2022, and, except as otherwise provided herein, will continue in effect until May 26, 2027.
- 2.2 **Option to Renegotiate:** During the five year term of this Agreement, District shall have the option to renegotiate PM/CM's staffing, scope and fee, on an annual basis. The first option to renegotiate vests on or about May 26, 2023.

ARTICLE 3. Scope, Responsibilities and Services of PM/CM

- 3.1 **Scope:** PM/CM shall provide the Services described herein and under **Exhibit A**.
- 3.2 **Standard of Care:** PM/CM, its officers, agents, employees, subcontractors, Consultants and any persons or entities for whom PM/CM is responsible, shall provide all Services pursuant to this Agreement in accordance with the requirements of this Agreement and in a manner consistent with the standard of care under California law applicable to those who specialize in providing the same services for projects of the type, scope, and complexity of the Program and individual Project(s), as applicable. District's review, approval of, or payment for any of the Services required under this Agreement shall not be construed as assent that PM/CM has complied, nor in any way relieve PM/CM of compliance, with (i) the applicable standard of care, or (ii) applicable statutes, regulations, rules, guidelines and requirements.
- 3.3 **Coordination:** In the performance of PM/CM's services under this Agreement, PM/CM agrees that it will maintain coordination with District-designated representatives as may be requested and desirable. This shall include, without limitation, coordination with all members of District's Design Team, the Project Inspector, and the third party Construction Manager(s), if any.
- 3.4 **Other Consultants:** If PM/CM employs sub-consultant(s), PM/CM shall ensure that its contract(s) with its sub-consultant(s) include language incorporating the terms of this Agreement.
- 3.5 **PM/CM's as District Representative:** PM/CM will act as District's agent to render the Services and furnish the work as described in **Exhibit A**, commencing with the receipt of a written Notice to Proceed signed by District Representative. PM/CM's services will be completed in accordance with the schedule attached as **Exhibit C**. During the Project's Construction Phase, District may require that the Contractors

submit all notices and communication relating to the Project directly to PM/CM.

- 3.6 **Review of General Obligation Bond Program Report and District's Facilities Master Plan:** PM/CM will review District's Facilities Master Plan for District and other written materials District makes available by District to PM/CM to understand fully the nature, extent and intent of the Facilities Plan and the Project.
- 3.7 **Review of Measure M:** PM/CM will review Measure M and other written materials made available by District to PM/CM that relate to Measure M to fully understand the extent of funding available, the anticipated schedule for issuance of Bonds under Measure M relative to the anticipated design, bidding and construction of projects.
- 3.8 **Conflicts of Interest Prohibited:** PM/CM understands that District officials and employees are prohibited from involvement in decisions in which they may have a financial interest pursuant to Government Code sections 1090 and 87100 *et seq.*, and certifies that it does not know of any facts indicating that any District official or employee has an ownership or other financial interest, direct or indirect, in this Agreement. Further, PM/CM hereby certifies that no current District official or employee of the District, and no one who has been a District official or employee of the District within the past two years has participated in bidding, selling, or promoting this Agreement. PM/CM understands that in addition to the remedies available at law, that any failure to provide an accurate certification or any violation of this provision made the Agreement voidable by District, without penalty to District.

PM/CM shall not be permitted to submit proposals or otherwise seek contracts for the following services to be procured by District in connection with any project covered by this Agreement: Design Professional, IORs or Test/Inspection. If PM/CM identifies potential Design Professionals, third party construction managers, Project Inspectors or Test/Inspection services in connection with a project, PM/CM shall affirmatively and unequivocally represent and warrant to District that neither PM/CM nor any person who holds equity interest in PM/CM 's organization is a former or current holder of any equity interest in the firm identified and that neither PM/CM 's organization has any financial interest in the firm identified. District reserves the sole discretion to waive this subsection's requirements on a case-by-case basis.

ARTICLE 4. PM/CM Staff

- 4.1 District selected PM/CM to perform the Services because of PM/CM's skills and expertise of key personnel.

4.2 PM/CM agrees that the following key personnel in PM/CM's firm shall be associated with the Program, and individual Project(s) as applicable, and perform the Services in the following capacities:

Principal In Charge: Randy Rominger

Program Executive: Shane Mahan

Construction Manager: Heide Norman

Program Manager: Wendy McIntire

Program Controls Manager: Christine Mulholland

4.3 PM/CM shall not change any of the key personnel above without District's prior written approval, unless said personnel cease to be employed by PM/CM. Regardless of the reason for the change in key personnel, District shall be allowed to interview and retains the right to approve replacement personnel.

4.4 If any designated lead or key person fails to perform to the satisfaction of District, then upon District's written notice, PM/CM will have seven (7) calendar days to remove that person from the Project and shall provide a replacement person acceptable to District.

4.4.1 All lead or key personnel for any Consultant must also be designated by the Consultant and are subject to all conditions stated in this Agreement.

4.5 PM/CM represents that the Construction Manager has no existing interest and will not acquire any interest, direct or indirect, that could conflict in any manner or degree with the performance of Services required under this Agreement. PM/CM agrees further that no person having any such interest shall be employed by PM/CM.

ARTICLE 5. Schedule of Work

PM/CM shall commence work under this Agreement upon receipt of a Notice to Proceed and shall prosecute the work diligently as described in **Exhibit A** so as to proceed with and complete the Services in compliance with the schedule attached as **Exhibit C**. Time is of the essence and failure of PM/CM to perform work on time as specified in this Agreement is a material breach of this Agreement. If the time to complete the scope of work under **Exhibit C** exceeds five (5) years, District may, at its sole discretion, extend the term of this Agreement pursuant to Article 2 of this Agreement.

ARTICLE 6. Program Budget; Construction Cost Budgets

6.1 PM/CM shall have responsibility to develop, review, and reconcile the Program Budget on the basis of each Project Construction Cost Budget with the Project Construction Manager, the Architect and the District throughout the design process and construction. PM/CM shall develop

and present for Board Approval the Program Budget and each component thereof. PM/CM shall revise these until the Board accepts a final Program Budget and all the components thereof.

- 6.2 PM/CM shall specify all pre-design and pre-construction investigations and analyses necessary to prevent cost overruns, differing site conditions claims, other construction claims, design omissions, and budget overruns at the Program Budget and Project Construction Cost Budget levels.
- 6.3 PM/CM shall have responsibility, along with the Architect, to develop, review, and reconcile the Construction Cost Budget with the Architect and District throughout the design process and construction of each Project.
- 6.4 The Construction Cost Budget shall be the total cost to District of all Project elements the Design Team designs or specifies.
- 6.5 PM/CM shall work cooperatively with the Project Design Team throughout the Project, including but not limited to, the Schematic Design Phase, Design Development Phase, and Construction Documents Phase, as described in **Exhibit A**, so that the Project's construction cost as designed by the Project Design Team will not exceed the Construction Cost Budget, as may be adjusted subsequently with District's written approval. PM/CM shall notify District if it believes the Project's construction cost of the work by the Project Design Team will exceed the Construction Cost Budget, and/or if it believes the construction cost as designed will exceed the Construction Cost Budget. PM/CM, however, shall not perform or be responsible for any design or architectural services.
- 6.6 PM/CM shall be responsible for updating and revising the Program Budget throughout the Program.
- 6.7 Evaluations of District's Program Budget and District's Construction Budget, and PM/CM's preliminary and detailed cost estimates, represent PM/CM's best judgment as a professional familiar with the construction industry.
- 6.8 For a Project, if the Bidding Phase has not commenced within ninety (90) days after DSA approval of the plans and specifications, the Construction Cost Budget may be adjusted at District's request to reflect changes in the general level of prices in the construction industry between the date of submission of the Construction Documents to District and the date on which proposals are sought.
- 6.9 PM/CM specifically acknowledges that the District is relying on PM/CM to monitor, review, verify, and revise the Program Budget at multiple instances throughout the Program.

ARTICLE 7. Fee and Method of Payment for Basic Services

- 7.1 District shall pay PM/CM an amount not to exceed Two Hundred Sixty Eight Thousand Nine Hundred Twenty Dollars (\$268,920.00) for all services contracted for under this Agreement and based on the Fee Schedule set forth in **Exhibit D**.
- 7.2 District shall pay PM/CM the Fee pursuant to the provisions herein and in **Exhibit D**.
- 7.3 PM/CM shall bill its work under this Agreement on an hourly rate basis in accordance with **Exhibit D**.
- 7.4 No increase in fee will be due from change orders generated during the construction period to the extent caused by PM/CM's error(s) or omission(s).
- 7.5 PM/CM's fee set forth in this Agreement shall be full compensation for all of PM/CM's Services incurred in the performance hereof as indicated in **Exhibit D**, including, without limitation, all costs for personnel, travel, offices, per diem expenses, printing, providing or shipping of deliverables in the quantities set forth in **Exhibit A**.

ARTICLE 8. Payment for Extra Services

- 8.1 Any charges for Extra Services shall be paid by District as described in **Exhibit B** at the rates set forth in **Exhibit D** only upon certification of District's prior written authorization of the claimed Extra Services and the Extra Services have been satisfactorily completed.
- 8.2 PM/CM shall submit to District a written proposal describing the proposed scope of services and listing the personnel, labor duration, rates, and cost. PM/CM shall proceed with Extra Services only upon receiving District's prior written authorization. PM/CM will not be entitled to any compensation for Extra Services performed prior to receiving District's written authorization.
- 8.3 If PM/CM performs any Extra Services without District's authorized representative's prior written authorization, District will not be obligated to pay for such Extra Services. The foregoing provision notwithstanding, PM/CM will be paid by District as described in **Exhibit B** for Extra Services District's authorized representative verbally requests, provided PM/CM confirms such request in writing pursuant to the notice requirements of this Agreement, and proceeds with such Extra Services not earlier than two (2) business days after District receives PM/CM's written confirmation of the request.

ARTICLE 9. Ownership of Data

- 9.1 All of PM/CM's work product prepared or generated in connection with this Agreement is District's property.

- 9.2 Upon District's request, PM/CM shall make available to District all work product completed or in progress at the time of such a request.
- 9.3 After Project(s) completion or, if District exercises the right to terminate this Agreement pursuant to the Agreement terms, PM/CM shall assemble and deliver to District within five (5) calendar days of District's written request, all of PM/CM's work product of the generated, prepared, reviewed or compiled in connection with this Agreement and the Services and authorized Extra Services hereunder. This includes, without limitation, all PM/CM generated documents, copies of all documents PM/CM exchanged with or copied to or from all other Project(s) participants, and all closeout documents. PM/CM shall be index and organize appropriately said Project(s) records for easy use by District personnel.
- 9.4 All Program records are District property, whether or not those records are in PM/CM's possession. District retains all rights to all copyrights, designs, and other intellectual property embodied in the plans, record drawings, specifications, estimates, and other documents that PM/CM or its Consultants prepare or cause to be prepared pursuant to this Agreement. Notwithstanding the preceding sentence, PM/CM and its Consultants shall be entitled to reuse work product generated under this Agreement.

ARTICLE 10. Termination of Contract

- 10.1 District's Request for Assurances: If District at any time reasonably believes PM/CM is or may be in default under this Agreement, District may in its sole discretion notify PM/CM of this fact and request written assurances from PM/CM of performance of Services and a written plan from PM/CM to remedy any potential default under the terms this Agreement that District may advise PM/CM of in writing. PM/CM shall, within ten (10) calendar days of District's request, deliver a written cure plan that meets District's requirements in its request for assurances. PM/CM's failure to provide such written assurances of performance and the required written plan, within ten (10) calendar days of request, will constitute a material breach of this Agreement sufficient to justify termination for cause.
- 10.2 District's Termination of PM/CM for Cause: If PM/CM fails to perform PM/CM's duties to District's satisfaction, or if PM/CM fails to fulfill in a timely and professional manner PM/CM's material obligations under this Agreement, or if PM/CM violates any of the material terms or provisions of this Agreement, District shall have the right to terminate this Agreement effective immediately upon District giving PM/CM written notice thereof. In the event of a termination pursuant to this subdivision, PM/CM may invoice District for all work performed until the notice of termination, but District shall have the right to withhold payment and deduct any amounts equal to District's costs because of PM/CM's actions, errors, or omissions.

- 10.3 District's Termination of PM/CM for Convenience: District shall have the right in its sole discretion to terminate this Agreement for its own convenience. In the event of a termination for convenience, PM/CM may invoice District and District shall pay all undisputed invoice(s) for work satisfactorily performed until the notice of termination. This shall be the only amount(s) potentially owing to PM/CM if there is a termination for convenience.
- 10.4 PM/CM's Termination of Agreement for Cause: PM/CM has the right to terminate this Agreement if District does not fulfill its material obligations under this Agreement and fails to cure such material default within sixty (60) days of receipt of written notice of said defaults, or if the default cannot be cured within sixty (60) days, commence to cure such default, diligently pursue such cure, and complete the cure within a reasonable time following written notice and demand from PM/CM. Such termination shall be effective after receipt of written notice from PM/CM to District.
- 10.5 Effect on Pre-Termination Services: Except as indicated in this Article, termination shall have no effect upon any of the rights and obligations of the Parties arising out of any transaction occurring prior to the effective date of such termination.
- 10.6 Ceasing Services upon Termination of a Project: If, at any time in the progress of a Project, District determines that the Project should be terminated, PM/CM, upon District's written notice of such termination, shall immediately cease work on the Project. District shall pay PM/CM only the fee associated with the Services provided and approved by District since the last paid invoice and up to the notice of termination.
- 10.7 Project Suspension: If a Project is suspended by District for more than one hundred and eighty (180) consecutive days, PM/CM shall be compensated for services performed prior to notice of such suspension. When the Project is resumed, the schedule shall be adjusted and PM/CM's compensation shall be equitably adjusted to provide for expenses incurred in the resumption of PM/CM's services. Upon resumption of the Project after suspension PM/CM shall make every effort to maintain the same Project personnel.

ARTICLE 11. Indemnity

- 11.1 To the furthest extent permitted by California law, PM/CM shall indemnify and hold free and harmless District, its Governing Board, agents, representatives, officers, consultants, employees, trustees, and volunteers ("the Indemnified Parties") from any and all claims, demands, causes of action, costs, expenses, liability, loss, damage or injury of any kind, in law or equity ("Claim") to the extent caused by the negligence, recklessness, or willful misconduct of PM/CM, its officers, employees, subcontractors, consultants, or agents, including without limitation, the payment of all consequential damages. PM/CM shall also, to the furthest extent permitted by California law, defend the

Indemnified Parties at PM/CM's own expense, including attorneys' fees and costs, from any and all Claim(s) to the extent caused by the negligence, recklessness, or willful misconduct of PM/CM counsel approved by District where such approval is not to be unreasonably withheld.

- 11.2 PM/CM shall pay and satisfy any judgment, award, or decree that may be rendered against the Indemnified Parties in any Claim. PM/CM's obligation pursuant to Article 11.1 includes reimbursing District for the cost of any settlement paid by the Indemnified Parties and for any and all fees and costs, including but not limited to, legal fees and costs, expert witness fees, and consultant fees, incurred by the Indemnified Parties in the defense of any Claim(s), or to enforce the indemnity herein. PM/CM's obligation to indemnify shall not be restricted to insurance proceeds.
- 11.3 District may withhold from amounts owing to PM/CM any and all costs that arise out of, pertain to, or relate to the negligence, recklessness, or willful misconduct of PM/CM.

ARTICLE 12. Conduct on Project Site and Fingerprinting

- 12.1 Unacceptable and/or loud language will not be tolerated. "Cat calls" or other derogatory language toward students or public will not be allowed.
- 12.2 Drugs, alcohol, and smoking on District property are strictly prohibited. No drugs, alcohol and/or smoking are allowed at any time in any building and/or grounds on District's property. No students, staff, visitors or contractors are to use drugs on District's property.
- 12.3 PM/CM shall comply with the provisions of Education Code section 45125.1 regarding the submission of employee fingerprints to the California Department of Justice and the completion of criminal background investigations of its employees. PM/CM shall not permit any employee to have any contact with District pupils until such time as PM/CM has verified in writing to the governing board of District that the employee has not been convicted of a felony, as defined in Education Code section 45125.1. PM/CM's responsibility shall extend to all employees, agents, and employees or agents of its Consultants regardless of whether those individuals are paid or unpaid, concurrently employed by District, or acting as PM/CM's independent contractors. PM/CM shall provide to District verification of compliance with this section and the Criminal Background Investigation Certification (**Exhibit E**) in writing prior to each individual commencing employment or participating on the Project and prior to permitting contact with any student.
- 12.4 For all workers on District property, PM/CM shall comply with all applicable federal, state, and local laws, orders, and regulations regarding COVID-19, including but not limited to California Department

of Public Health Officer's Orders. PM/CM shall provide to District verification of compliance with this section by submitting an executed COVID-19 Vaccination/Testing Certification (**Exhibit F**).

ARTICLE 13. Responsibilities of District

- 13.1 District shall examine the documents submitted by PM/CM and shall render decisions so as to avoid unreasonable delay in the process of PM/CM's Services.
- 13.2 District shall provide to PM/CM as complete information as is available to District regarding District's Project requirements.
- 13.3 District shall retain design professional(s) whose services, duties and responsibilities will be described in written agreement(s) between District and design professional(s).
- 13.4 Unless the contract documents require that Contractor provide any of the following, District shall, in a timely manner, and with PM/CM's assistance, secure, submit and pay for necessary approvals, easements, assessments, permits and charges required for the construction, use, or occupancy of permanent structures or for permanent changes in existing facilities, subject to PM/CM's and/or the Design Team's duties to recommend or provide same.
- 13.5 District, its representatives, and consultants shall communicate with the Contractor either directly or through PM/CM.
- 13.6 District shall designate an officer, employee and/or other authorized representatives to act on District's behalf with respect to the Project. District's Project representative shall be available during working hours and as often as may be required to render decisions and to furnish information in a timely manner.

ARTICLE 14. Liability of District

- 14.1 Other than as provided in this Agreement, District's obligations under this Agreement shall be limited to the payment of the compensation as provided in this Agreement. Notwithstanding any other provision of this Agreement, in no event shall District or PM/CM be liable to the other, regardless of whether any claim is based on contract or tort, for any special, consequential, indirect or incidental damages, including but not limited to, lost profits or revenue, arising out of or in connection with this Agreement for the services performed in connection with this Agreement.
- 14.2 PM/CM shall pay to District any and all costs incurred by District, or for which District may become liable, to the extent caused by negligent delays, acts, or omissions of PM/CM in its performance of its Services.
- 14.3 District shall not be responsible for any damage to persons or property as a result of the use, misuse or failure of any equipment used by

PM/CM, or by its employees, even though such equipment be furnished or loaned to PM/CM by District.

- 14.4 PM/CM hereby waives any and all claim(s) for recovery from District under this Agreement, which loss or damage is covered by valid and collectible insurance policies. PM/CM agrees to have its required insurance policies endorsed to prevent the invalidation of insurance coverages by reason of this waiver. This waiver shall extend to claims paid, or expenses incurred, by PM/CM's insurance company on District's behalf.

ARTICLE 15. Insurance

- 15.1 PM/CM shall procure, prior to commencement of Services, and will maintain for the duration of the Agreement insurance against claims for injuries to persons or damages to property which may arise from or in connection with the performance of the work hereunder by PM/CM, their agents, representatives, employees and sub-consultant(s). PM/CM's liabilities, including but not limited to, PM/CM's indemnity or defense obligations under this Agreement, shall not be deemed limited in any way to the insurance coverage required herein. Maintenance of specified insurance coverage is a material element of this Agreement and PM/CM's failure to maintain or renew coverage or to provide evidence of renewal during the term of this Agreement, as required or when requested, may be treated by District, subject to its sole discretion, as a material breach of contract.
- 15.2 **Minimum Scope and Limits of Insurance:** Coverage shall be at least as broad as the following scopes and limits:
- 15.2.1 **Commercial General Liability.** Two million dollars (\$2,000,000) per occurrence, Four million dollars (\$4,000,000) aggregate for bodily injury, personal injury, property damage, death, advertising injury, and medical payments arising from the performance of any portion of the Services. If Commercial General Liability or other form with a general aggregate limit is used, either the general aggregate limit shall apply separately to this Project/location or the general aggregate limit shall be twice the required occurrence limit.
- 15.2.2 **Commercial Automobile Liability, Any Auto.** One million dollars (\$1,000,000) per occurrence.
- 15.2.3 **Workers' Compensation.** Statutory limits required by the State of California. For all of PM/CM's employees who are subject to this Agreement and to the extent required by the applicable state or federal law, PM/CM shall keep in full force and effect, a Workers' Compensation policy. PM/CM shall provide an endorsement that the insurer waives the right of subrogation against District and its respective elected

officials, officers, employees, agents, representatives, consultants, trustees, and volunteers.

15.2.4 **Employer's Liability.** One million dollars (\$1,000,000) per accident for bodily injury or disease. For all of PM/CM's employees who are subject to this Agreement, PM/CM shall keep in full force and effect, an Employment Practices Liability policy. That policy shall provide employers' liability coverage with minimum liability coverage of Two million dollars (\$2,000,000) per occurrence. PM/CM shall provide an endorsement that the insurer waives the right of subrogation against District and its respective elected officials, officers, employees, agents, representatives, consultants, trustees, and volunteers.

15.2.5 **Professional Liability.** This insurance shall cover PM/CM and its sub-consultant(s), if any, for five million dollars (\$5,000,000) aggregate limit subject to no claim deductible, coverage to continue through completion of construction plus two (2) years thereafter. The policy must contain terms or endorsements extending coverage that requires the insurer to defend and indemnify for acts which happen before the effective date of the policy provided the claim is first made during the policy period.

15.3 District reserves the right to modify the limits and coverages described herein, with appropriate credits or charges to be negotiated for such changes.

15.4 **Deductibles and Self-Insured Retention:** Any deductibles or self-insured retention exceeding Twenty-Five Thousand Dollars (\$25,000) must be declared to and approved by District. At the option of District, either:

15.4.1 District can accept the higher deductible;

15.4.2 PM/CM's insurer shall reduce or eliminate such deductibles or self-insured retention as respects District, its officers, officials, employees and volunteers; or

15.4.3 PM/CM shall procure a bond guaranteeing payment of losses and related investigations, claim administration and defense expenses.

15.5 **Other Insurance Provisions:** The general liability and automobile liability policies are to contain, or be endorsed to contain, the following provisions:

15.5.1 All policies except for the worker's compensation, employer's liability and professional liability insurance policy shall be written on an occurrence form.

- 15.5.2 District, its representatives, consultants, trustees, officers, officials, employees, agents, and volunteers ("Additional Insureds") are to be covered as additional insureds as respects liability arising out of activities performed by or on behalf of PM/CM; Instruments of Service and completed operations of PM/CM; premises owned, occupied or used by PM/CM; or automobiles owned, leased, hired or borrowed by PM/CM. The coverage shall contain no special limitations on the scope of protection afforded to the Additional Insureds. All endorsements shall waive any right to subrogation against any of the Additional Insureds.
- 15.5.3 Any failure to comply with reporting or other provisions of the policies including breaches of warranties shall not affect coverage provided to the Additional Insureds.
- 15.5.4 PM/CM shall pay all insurance premiums, including any charges for required waivers of subrogation or the endorsement of additional insureds. If PM/CM fails to maintain insurance, District may take out comparable insurance, and deduct and retain amount of premium from any sums due Architect under the Agreement.
- 15.5.5 PM/CM's insurance shall apply separately to each insured against whom claim is made or suit is brought, except with respect to the limits of the insurer's liability.
- 15.5.6 Each insurance policy required by this clause shall be endorsed to state that coverage shall not be canceled, not renewed, or material change in coverage except after thirty (30) days prior written notice by certified mail, return receipt requested, has been given to District.
- 15.5.7 PM/CM's insurance coverage shall be primary and non-contributory insurance as respects the Additional Insureds with respect to any claims related to, arising out of, or connected with the Project. Any insurance or self-insurance maintained by the Additional Insureds shall be in excess of PM/CM's insurance and shall not contribute with it.
- 15.5.8 PM/CM shall provide an endorsement that the insurer waives the right of subrogation against District and its respective elected officials, officers, employees, agents, representatives, consultants, trustees, and volunteers.
- 15.5.9 PM/CM shall require all sub-consultants to maintain the level of insurance PM/CM deems appropriate with respect to the consultant's scope of the Work unless otherwise indicated in the Agreement. PM/CM shall cause the sub-consultants to furnish proof thereof to District within ten (10) Days of District's request. Should PM/CM not require sub-consultants

to provide the same level of insurance as is required of Architect, as provided in this Agreement, PM/CM is not relieved of its indemnity obligations to District or fulfilling its insurance requirements as provided in this Agreement.

15.5.10 If PM/CM normally carries insurance in an amount greater than the minimum amounts required herein, that greater amount shall become the minimum required amount of insurance for purposes of the Agreement. Therefore, PM/CM hereby acknowledges and agrees that all insurance carried by it shall be deemed liability coverage for all actions it performs in connection with the Agreement.

15.6 **Acceptability of Insurers:** Insurance is to be placed with insurers admitted in California with a current A.M. Best's rating of no less than A:VII. PM/CM shall inform District in writing if any of its insurer(s) have an A.M. Best's rating less than A:VII. At the option of District, District may either:

15.6.1 Accept the lower rating; or

15.6.2 Require Architect to procure insurance from another insurer.

15.7 **Verification of Coverage:** Prior to commencing with its provision of Services under this Agreement, but no later than three (3) calendar after the Notice of Award, PM/CM shall furnish District with:

15.7.1 Certificates of insurance showing maintenance of the required insurance coverage;

15.7.2 Original endorsements affecting coverage. The endorsements are to be signed by a person authorized by that insurer to bind coverage on its behalf. All endorsements are to be received and approved by District before work commences.

15.8 **Copy of Insurance Policy(ies):** Upon District's request, PM/CM will furnish District with a copy of all insurance policies related to its provision of Services under this Agreement.

ARTICLE 16. Nondiscrimination

PM/CM agrees to comply with the provisions of the California Fair Employment and Housing Act as set forth in part 2.8 of division 3 of the California Government Code, commencing at section 12900; the Federal Civil Rights Act of 1964, as set forth in Public Law 88-352, and all amendments thereto; Executive Order 11246; and all administrative rules and regulations found to be applicable to Consultant and all of its subcontractors. In addition, Consultant agrees to require like compliance by all of its subcontractor(s).

ARTICLE 17. Covenant Against Contingent Fees

PM/CM warrants that it has not employed or retained any company or person, other than a bona fide employee working solely for PM/CM, to solicit or secure this Agreement, and that it has not paid or agreed to pay any company or person, other than a bona fide employee working solely for PM/CM, any fee, commission, percentage, brokerage fee, gift, or any other consideration contingent on or resulting from the award or making of this Agreement. For breach or violation of this warranty, District shall have the right to annul this Agreement without liability, or in its discretion, to deduct from the contract price or consideration or otherwise recover the full amount of such fee, commission, percentage fee, gift, or contingency.

ARTICLE 18. Entire Agreement/Modification

This Agreement, including the Exhibits hereto, supersedes all previous contracts and constitutes the entire understanding of the Parties hereto. PM/CM shall be entitled to no benefit other than those specified herein. No changes, amendments or alterations shall be effective unless in writing and signed by both Parties. PM/CM specifically acknowledges that in entering into this Agreement, PM/CM relies solely upon the provisions contained in this Agreement and no others.

ARTICLE 19. Non-Assignment of Agreement

This Agreement is intended to secure PM/CM's specialized services. PM/CM may not assign, transfer, delegate or sublet any interest therein without District's prior written consent. Any assignment, transfer, delegation or sublease without District's prior written consent shall be considered null and void.

ARTICLE 20. Law, Venue

- 20.1 This Agreement has been executed and delivered in the State of California and the validity, enforceability and interpretation of any of the clauses of this Agreement shall be determined and governed by the laws of the State of California.
- 20.2 To the fullest extent permitted by California law, Santa Barbara County shall be the venue for any action or proceeding that may be brought or arise out of, in connection with or by reason of this Agreement.

ARTICLE 21. Alternative Dispute Resolution

- 21.1 All claims, disputes or controversies arising out of, or in relation to the interpretation, application or enforcement of this Agreement may be decided through mediation as the first method of resolution. Notice of the demand for mediation of a dispute shall be filed in writing with the other party to the Agreement. The demand for mediation shall be made within a reasonable time after written notice of the dispute has been provided to the other party, but in no case longer than ninety (90) days after initial written notice.

- 21.2 If a claim, or any portion thereof, remains in dispute upon satisfaction of all applicable dispute resolution requirements, PM/CM shall comply with all claims presentation requirements as provided in Chapter 1 (commencing with section 900) and Chapter 2 (commencing with section 910) of Part 3 of Division 3.6 of Title 1 of Government Code as a condition precedent to the PM/CM's right to bring a civil action against District. For purposes of those provisions, the running of the time within which a claim must be presented to District shall be tolled from the time PM/CM submits its written claim until the time the claim is denied, including any time utilized by any applicable meet and confer process.
- 21.3 Notwithstanding any disputes, claims or other disagreements between PM/CM and District, PM/CM shall continue to provide and perform Services hereunder pending a subsequent resolution of such disputes.

ARTICLE 22. Tolling of Claims

PM/CM agrees to toll all statutes of limitations for District's assertion of claims against PM/CM that arise out of, pertain to, or relate to Contractors' or subcontractors' claims against District involving PM/CM's work, until the Contractors' or subcontractors' claims are finally resolved.

ARTICLE 23. Severability

If any term, covenant, condition or provision of this Agreement is held by a court of competent jurisdiction to be invalid, void or unenforceable, the remainder of the provisions hereof shall remain in full force and effect and shall in no way be affected, impaired or invalidated thereby.

ARTICLE 24. Employment Status

- 24.1 PM/CM shall, during the entire term of Agreement, be construed to be an independent contractor and nothing in this Agreement is intended nor shall it be construed to create an employer-employee relationship, a joint venture relationship, or to allow District to exercise discretion or control over the professional manner in which PM/CM performs the Services which are the subject matter of this Agreement; provided always, however, that the Services to be provided by PM/CM shall be provided in a manner consistent with all applicable standards and regulations governing such Services.
- 24.2 PM/CM understands and agrees that PM/CM's personnel are not and will not be eligible for: membership in, or to receive any benefits from, any District group plan for hospital, surgical or medical insurance; membership in any District retirement program; paid vacation, paid sick leave or other leave, with or without pay; or any other benefits which accrue to a District employee.
- 24.3 Should District, in its discretion, or a relevant taxing authority such as the Internal Revenue Service or the State Employment Development Department, or both, determine that PM/CM or any employee of PM/CM

is an employee of District for purposes of collection of any employment taxes, the amounts payable under this Agreement shall be reduced by amounts equal to both the employee and employer portions of the tax due (and offsetting any credits for amounts already paid by PM/CM which can be applied against this liability). District shall then forward those amounts to the relevant taxing authority.

- 24.4 Should a relevant taxing authority determine a liability for past services performed by PM/CM for District, upon notification of such fact by District, PM/CM shall promptly remit the amount due or arrange with District to have the amount due withheld from future payments to PM/CM under this Agreement (again, offsetting any amounts already paid by PM/CM which can be applied as a credit against that liability).
- 24.5 A determination of employment status pursuant to the preceding two paragraphs shall be solely for the purposes of the particular tax in question, and for all other purposes of this Agreement, PM/CM shall not be considered an employee of District. Notwithstanding the foregoing, should any court, arbitrator, or administrative authority determine PM/CM is an employee for any other purpose, then PM/CM agrees to a reduction in District's liability resulting from this Agreement pursuant to principles similar to those stated in the foregoing paragraphs so that the total expenses of District under this Agreement shall not be greater than they would have been had the court, arbitrator, or administrative authority determined PM/CM was not an employee.
- 24.6 Nothing in this Agreement shall operate to confer rights or benefits on persons or entities not a party to this Agreement.

ARTICLE 25. Warranty of PM/CM

- 25.1 PM/CM warrants that PM/CM is properly licensed and/or certified under the laws and regulations of the State of California to provide the Services that it has herein agreed to perform. PM/CM further warrants that all of the work PM/CM performs under this Agreement shall comply with all applicable laws, rules, regulations and codes of the United States and the State of California. PM/CM also warrants that it shall comply with all applicable ordinances, regulations, and resolutions of Santa Barbara County.
- 25.2 PM/CM certifies that it is aware of the provisions of the California Labor Code of the State of California, requiring every employer to be insured against liability for workers compensation or to undertake self-insurance in accordance with the provisions of that code, and it certifies that, if applicable, it will comply with those provisions before commencing the performance of the work of this Agreement.
- 25.3 PM/CM certifies that it is aware of the provisions of California Labor Code and California Code of Regulations that require the payment of prevailing wage rates and the performance of other requirements on certain "public works" and "maintenance" projects ("Prevailing Wage

Laws"). To the extent that work is performed as part of an applicable "public works" or "maintenance" project, where the total compensation is \$1,000 or more, PM/CM agrees to fully comply with and to require its Consultant(s) to fully comply with all requirements of the Prevailing Wage Laws. To the extent that the work performed under this contract is subject to labor compliance and enforcement by the DIR, PM/CM specifically acknowledges and understands that it shall perform the Services while complying with all applicable provisions of Division 2, Part 7, Chapter 1 of the Labor Code and Title 8 of the California Code of Regulations, including but not limited to all applicable prevailing wage requirements.

ARTICLE 26. Cost Disclosure - Documents and Written Reports

PM/CM shall be responsible for compliance with California Government Code section 7550, if the total cost of the Agreement is over five thousand dollars (\$5,000).

ARTICLE 27. Communications / Notice

Notices and communications between the Parties to this Agreement may be sent to the following addresses:

District:

Goleta Union School District
401 North Fairview Avenue
Goleta, CA 93117
ATTN: Conrad Tedeschi

PM/CM:

Kitchell CEM
1540 Marsh Street, Ste. 150
San Luis Obispo, CA 93401
ATTN: Randy Rominger

With a copy to:

Dannis Woliver Kelley
2087 Addison Street, Second Floor
Berkeley, CA 94704

Any notice personally given shall be effective upon receipt. Any notice sent by facsimile or electronic mail shall be effective the day after transmission. Any notice sent by overnight delivery service shall be effective the day after delivery. Any notice given by mail shall be effective five (5) days after deposit in the United States mail.

PM/CM and District, by notice given hereunder, may designate different addresses to which subsequent notices, certificates or other communications will be sent.

ARTICLE 28. Disabled Veteran Business Enterprise Participation

Pursuant to section 17076.11 of the Education Code, District has a participation goal for disabled veteran business enterprises ("DVBE") of at

least three percent (3%), per year, of funds expended each year by District on projects that use funds allocated by the State Allocation Board pursuant to the Leroy F. Greene School Facilities Act (the "Act"). This Project may use funds allocated under the Act. Therefore, PM/CM, before it executes the Agreement, shall provide to District certification of compliance with the procedures for implementation of DVBE contracting goals, appropriate documentation identifying the amount(s) intended to be paid to DVBEs in conjunction with the contract, and/or documentation demonstrating PM/CM's good faith efforts to meet these goals.

ARTICLE 29. District's Right to Audit

- 29.1 District retains the right to review and audit, and the reasonable right of access to PM/CM's and any Consultant's premises to review and audit PM/CM's compliance with the provisions of this Agreement ("District's Right"). District's Right includes the right to inspect, photocopy, and to retain copies, outside of PM/CM's premises, of any and all Project-related records and other information with appropriate safeguards, if such retention is deemed necessary by District in its sole discretion. District shall keep this information confidential, as allowed by applicable law.
- 29.2 District's Right includes the right to examine any and all books, records, documents and any other evidence of procedures and practices that District determines is necessary to discover and verify whether Architect is in compliance with all requirements of this Agreement.
- 29.3 If there is a claim for additional compensation or for Extra Services, District's Right includes the right to examine books, records, documents, and any and all other evidence and accounting procedures and practices that District determines is necessary to discover and verify all direct and indirect costs, of whatever nature, which are claimed to have been incurred, or anticipated to be incurred.
- 29.4 PM/CM shall maintain complete and accurate records in accordance with generally accepted accounting practices in the industry. PM/CM shall make available to District for review and audit all Project-related accounting records and documents and any other financial data. Upon District's request, PM/CM shall submit exact duplicates of originals of all requested records to District.
- 29.5 PM/CM shall include audit provisions in any and all of its subcontracts, and shall ensure that these sections are binding upon all Consultants.
- 29.6 PM/CM shall comply with these provisions within fifteen (15) days of District's written request to review and audit any or all of PM/CM's Project-related records and information.

ARTICLE 30. Other Provisions

- 30.1 PM/CM shall be responsible for the cost of construction change orders caused directly by PM/CM's willful misconduct or negligent acts, errors or omissions. Without limiting PM/CM's liability for indirect or consequential cost impacts, the direct costs for which PM/CM shall be liable shall equal its proportionate share of the difference between the cost of the change order and the reasonable cost of the work had such work been a part of the originally prepared Construction Documents. These amounts shall be paid by PM/CM to District or District may withhold those costs from amounts due or to become due to PM/CM.
- 30.2 Neither District's review, approval of, nor payment for, any of the Services required under this Agreement shall be construed to operate as a waiver of any rights under this Agreement, and PM/CM shall remain liable to District in accordance with this Agreement for all damages to District caused by PM/CM's failure to perform any of the Services furnished under this Agreement to the standard of care of PM/CM for its Services, which shall be, at a minimum, the standard of care of program and construction managers performing similar work for California public school districts at or around the same time and in or around the same geographic area of District.
- 30.3 Each party warrants that it has had the opportunity to consult counsel and understands the terms of this Agreement and the consequences of executing it. In addition, each party acknowledges that the drafting of this Agreement was the product of negotiation, that no party is the author of this Agreement, and that this Agreement shall not be construed against any party as the drafter of the Agreement.
- 30.4 The individual executing this Agreement on behalf of PM/CM warrants and represents that she/he is authorized to execute this Agreement and bind PM/CM to all terms hereof.
- 30.5 This Agreement may be executed in one or more counterparts, each of which shall be deemed an original. A facsimile or electronic signature shall be deemed to be the equivalent of the actual original signature. All counterparts so executed shall constitute one Agreement binding all the Parties hereto.

ARTICLE 31. Exhibits.

Exhibits A through F attached hereto are hereby incorporated by this reference and made a part of this Agreement.

IN WITNESS WHEREOF, the parties hereto have executed this Agreement on the date(s) indicated below.

GOLETA UNION SCHOOL DISTRICT

KITCHELL CEM

Date: 5/31/2022, 2022

Date: 6/1/2022, 2022

By: DocuSigned by:
Conrad Tedeschi
53BAF73E71BF45C...

By: DocuSigned by:
Wendy Cohen
FD195F1F8ABD435...

Title: Assistant Superintendent

Title: President

EXHIBIT A

RESPONSIBILITIES AND SERVICES OF PROGRAM AND CONSTRUCTION MANAGER

1.	BASIC SERVICES	A-1
2.	GENERAL PROGRAM SERVICES	A-5
3.	PLANNING AND ADMINISTRATION	A-6
4.	PRECONSTRUCTION PHASE	A-6
5.	PRE-BID PHASE	A-8
6.	BIDDING PHASE	A-8
7.	CONSTRUCTION PHASE	A-10
8.	PROJECT COMPLETION	A-13
9.	FINAL DOCUMENTS	A-14
10.	WARRANTY	A-14

EXHIBIT A

RESPONSIBILITIES AND SERVICES OF PROGRAM AND CONSTRUCTION MANAGER

The Services defined within Exhibit A of this Agreement are typical for comprehensive delivery of program / construction management services. Program and Construction Manager ("PM/CM") shall perform Program Planning services as further defined herein. District may request PM/CM to perform various other combinations of services at various levels of involvement while assisting in carrying out the Program. Except for Program Planning services, which are included within the original Agreement, specific scopes of services shall be incorporated through amendment(s) to this agreement.

PROGRAM PLANNING SERVICES:

PM/CM shall provide professional Program Planning services during the period of time described in Exhibit C as follows:

1. Basic Services scope provisions described herein below as applicable to program-level planning services, which include paragraphs 1.1, 1.4, 1.5, 1.7.1, 1.7.2, 1.8, 1.11, 1.13, 1.14, 1.16, 1.18;
2. General Program Services scope provisions described herein below, which include paragraphs 2.1, 2.2, 2.3, and 2.4;
3. Facilities Conditions Assessment scope provisions described herein below, which include paragraphs 3.1, 3.2, and 3.3;
4. Assist District with development and solicitation of Requests for Qualifications and Proposals (RFQ/Ps) for design professionals.

TYPICAL PROGRAM / CONSTRUCTION MANAGEMENT SERVICES:

The following typical PM/CM services are provided for reference in defining specific scopes of services:

1. BASIC SERVICES

- 1.1. Provide work which shall comply with professional standards and applicable requirements of federal, state, and local law.
- 1.2. Monitor and advise District as to all material developments at a Program and Project level. Maintain reporting systems for scope, sequencing, scheduling, budgets and communication using existing District software.
- 1.3. Be the focal point of all communication to and from construction Contractor(s).
- 1.4. For both Program and Project(s), develop and implement methods to budget and track all expenditures. PM/CM shall generate monthly reports to District reflecting this information, and shall maintain District's financial reporting systems.
- 1.5. For both Program and Project(s), prepare methods to track and report on schedule status. PM/CM shall develop master schedules and milestone schedules, and shall report on same each month to District.

- 1.6. PM/CM will be required to attend and provide updates for both Program and Project(s) at each Board meeting. PM/CM shall work cooperatively with District to anticipate and maintain a schedule of upcoming Board information and action items and shall prepare reports, background materials, and preliminary materials in District-specified format.
- 1.7. PM/CM shall work cooperatively with the Design Team and District to:
 - 1.7.1. Define and schedule individual Projects within the Program.
 - 1.7.2. Provide Services that will result in the development of an overall Program and Project strategy with regard to phases, construction schedules, timing, budget, prequalification, contractor and consultant procurement, construction materials, building systems, and equipment.
- 1.8. Organize an initial planning workshop to create baseline parameters for the Program and Project(s), to define overall building requirements, Program and Project(s) strategy, conceptual budget and schedule. Pursuant to understandings reached at these meetings, PM/CM will develop an implementation plan that identifies the various phases of the Program and Project(s), coordination among phases, and budget and time constraints for each phase. The plan will include a detailed strategy, Program Budget and Program schedule as well as identification of critical events and milestone activities.
- 1.9. Perform constructability reviews, determine construction feasibility, availability of materials and labor, time requirements for installation and construction, and factors related to cost, including costs of alternative designs, of materials, preliminary budgets, and possible economies.
- 1.10. Interface with the Contractor and all subcontractors all general and/or trade Contractors during construction to ensure that District is provided with an acceptable Project and the best value for taxpayer dollars.
- 1.11. Advise District as to the regulatory agencies that have jurisdiction over any portion or all of the Project and/or Program, and as to coordination with and implementation of the requirements of the regulatory agencies, including without limitation DSA.
- 1.12. Contract for or employ, at PM/CM's expense, sub-consultant(s) to the extent deemed necessary for PM/CM's services. Nothing in the foregoing shall create any contractual relationship between District and any sub-consultant(s) employed by PM/CM under terms of this Agreement.
- 1.13. Cooperate with District, Board, and other professionals employed by District for the design, coordination or management of other work related to the Program and the Project(s), including District staff and consultants, project manager(s), citizens' oversight committee, other District committees, and the community to facilitate the timely completion of the Project within Board-

approved budgets and to District design standards.

- 1.14. Chair, conduct and take minutes of periodic meetings between District and its design professional(s), the Site Committee meetings, and construction meetings during the course of the Program and individual Project(s). PM/CM shall invite District and/or its representative and the Project Inspector to participate in Project meetings; PM/CM shall invite District and/or its representative to participate in Program meetings. PM/CM shall keep meeting minutes to document comments generated in these meetings.
- 1.15. Develop for District approval a Project time schedule at the start of Project development that does the following:
 - 1.15.1. Provides sufficient time for prequalification, and if necessary the resolution of any appeals, bidding, and, if necessary, rebidding, or negotiating if applicable, the Project;
 - 1.15.2. Coordinates and integrates the design professional(s)' design efforts with bidding schedules;
 - 1.15.3. Includes realistic activity sequences and durations, allocation of labor and materials and delivery of products requiring long lead-time procurement; and
 - 1.15.4. Takes into account District's occupancy requirements (showing portions of the Project having occupancy priority and ongoing operational occupancy requirements).
- 1.16. Be responsible for the professional quality and technical accuracy of all cost estimates, constructability reviews, studies, reports, projections, opinions of the probable cost of construction, and other services furnished by PM/CM under this Agreement as well as coordination with all Master Plans, studies, reports and other information provided by District to PM/CM. PM/CM shall, without additional compensation, correct or revise any errors or omissions in materials it generates.
- 1.17. Maintain a log of all meetings, site visits or discussions held in conjunction with the work of the Project, with documentation of major discussion points, observations, decisions, questions or comments. These shall be furnished to District and/or its representative for inclusion in the overall Project documentation.
- 1.18. At the request of District, develop a Management Information System ("MIS") to assist in establishing communications between District, PM/CM, design professional(s), consultant(s), Contractor(s), Project Inspector(s) and other parties on the various Project(s) in the Program. In developing the MIS, PM/CM shall interview District's key personnel and others in order to determine the type of information to be managed and reported, the reporting format, the desired frequency for distribution of the various reports, the degree of accessibility by potential users, and the security protocol for the system.
- 1.19. Coordinate transmittal of documents to regulatory agencies for review and

advise District of potential problems in completion of such reviews.

- 1.20. Prepare a bidders list for each bid package for approval by District.
- 1.21. When acting as Construction Manager for specific projects, PM/CM's services hereunder may include, without limitation:
 - 1.21.1. Administration of the prequalification process;
 - 1.21.2. Assistance in development of documents necessary or appropriate for bidding the Construction Contract for a Project, including preparation and distribution of prequalification questionnaires;
 - 1.21.3. Development of bidders' interest in a Project, including but not limited to telephonic and correspondence campaigns and preparing and placing notices and advertisements to solicit bids for the Project(s);
 - 1.21.4. Assistance in conducting job walks and bidders' conferences and the maintenance and preparation of minutes of job walks or bidder's conferences;
 - 1.21.5. Assistance in responding to bidders' inquiries and the development of bid addenda as necessary or appropriate;
 - 1.21.6. Review of bid proposals for responsiveness to bid requirements, evaluation of bidder responsibility, and analysis of completed questionnaires;
 - 1.21.7. Interviewing possible bidders, references, bonding agents and financial institutions;
 - 1.21.8. Preparing recommendations for District for pre-qualification of prospective bidders;
 - 1.21.9. Tabulations and evaluation of bid results along with a recommendation for award of the Construction Contract for a Project;
 - 1.21.10. Assisting with resolution of any appeals;
 - 1.21.11. For Lease Leaseback projects, coordinate Request for Qualifications/Proposals ("RFQP") process and assist in negotiation of agreements, including, Preliminary Services Agreement, Site Lease, and Facilities Lease with guaranteed maximum price; and
 - 1.21.12. Preparation of agenda items for Board approval.
 - 1.21.13. PM/CM may be required to attend each Board meeting, and to provide updates at each meeting.
 - 1.21.14. Provide documentation, pictures, and other information and assistance to District for District's use on a website for public access to show Program and Project(s) status.

- 1.21.15. Ensure that all Project Contractor(s), sub-contractor(s), Architects and Construction Managers, Architects and Construction Managers' sub-consultant(s) comply with any District-approved storm water management program that is applicable to the Program and Project(s), at no additional cost to District.
- 1.21.16. Provide direction and planning to ensure Program and Project(s) adherence to applicable environmental requirements such as those emanating from the Environmental Protection Agency ("EPA"), Cal/EPA, the California Environmental Quality Act ("CEQA"), Air Quality Management District and State of California and Regional Water Quality Control Board laws, regulations and rules. PM/CM shall comply with, and ensure that all Consultants, all Construction Managers, all Contractors and their subcontractors and design professionals and their sub-consultants comply with, any storm water pollution prevention plans, other storm water management program and other environmental impact mitigation requirements that are approved by District and applicable to the Program and Project(s), at no additional cost to District.
- 1.21.17. PM/CM shall maintain accurate cost accounting records maintained with generally accepted accounting principles ("GAAP") on authorized work performed under unit costs, actual costs for labor and material, or other basis for maintaining required accounting records. PM/CM shall provide accounting records to District on a monthly basis, or as reasonably requested by District. PM/CM shall afford District access to these records and preserve these records for a period of three (3) years after final payment, at no cost to District.
- 1.21.18. Assist Architect with the preparation of an estimate of costs for all addenda and coordinate with Architect to submit the estimate to District for approval. Assist and coordinate with Architect as required to adjust the Construction Cost Budget and other Project costs as indicated in this Agreement and as required in the Agreement for Architectural Services.
- 1.21.19. Provide and maintain a management presence on the Project site(s).
- 1.22. PM/CM is **NOT** responsible for:
 - 1.22.1. Ground contamination or hazardous material analysis.
 - 1.22.2. Any asbestos testing, design or abatement; however, it shall coordinate and integrate its work with any such information provided by District.
 - 1.22.3. Compliance with the California Environmental Quality Act ("CEQA"), except that PM/CM agrees to coordinate its work with that of any CEQA consultants retained by District, and the work of Contractor and the Design Team to provide current

information for use in CEQA compliance documents and to identify and carry out mitigation measures.

- 1.22.4. Historical significance report.
- 1.22.5. Soils investigation.
- 1.22.6. Geotechnical hazard report.
- 1.22.7. Topographic survey, including utility locating services.

2. GENERAL PROGRAM SERVICES

- 2.1. **General:** Monitor and advise District as to all material developments on the Project. PM/CM shall implement with District approval reporting methods for schedules, cost and budget status, and projections for each Project in District's Program. PM/CM shall be the focal point of all communication to and from construction Contractor and shall be copied on all communications between District and its design professionals.
- 2.2. **Scheduling:** Track and report on schedule status for Project using methods. PM/CM shall develop Project master schedules and milestone schedules, and review and approve Contractor project schedules and milestone schedules for the project per specifications, and shall report on same each month to District.
- 2.3. **Cost Controls:** Implement methods to track construction expenditures on the Project using methods. PM/CM shall generate monthly reports to District reflecting this information.
- 2.4. **Communications to Board:** PM/CM may be required to attend Board meetings, and to provide updates at each meeting.

3. FACILITIES CONDITIONS ASSESSMENT

- 3.1. As requested by District, PM/CM shall prepare a written facilities conditions assessment ("Conditions Assessment") including all District school sites. The Conditions Assessment shall include review and assessment of the condition of: roofs, and HVAC systems.
- 3.2. The Conditions Assessment shall be conducted based on PM/CM's site visits and inspections.
- 3.3. PM/CM shall provide a draft of the Conditions Assessment for District review and comment, prior to finalizing. PM/CM shall incorporate comments and feedback from the District prior to finalizing.

4. DSA CLOSEOUT AND CERTIFICATION SERVICES

- 4.1. As requested by District, PM/CM shall provide services to the District to close out existing, completed projects that were not constructed under the Program, but which are lacking DSA certification ("DSA Closeout of Existing Projects").

- 4.2. Such services for DSA Closeout of Existing Projects shall include:
 - 4.2.1. Reviewing the DSA website to identify uncertified projects at District sites;
 - 4.2.2. Reviewing and analyzing DSA documentation and requirements for obtaining DSA certification for the uncertified projects;
 - 4.2.3. Identifying an efficient strategy for timely DSA certification and closeout to ensure all uncertified projects are fully closed out and certified with the DSA prior to the commencement of Program Projects;
 - 4.2.4. Coordinating and communicating with the DSA, District, and any other agencies, entities, firms or individuals throughout this process in order to successfully and timely obtain DSA certification for uncertified projects.
- 4.3. At District's request, PM/CM shall provide written updates regarding the status of each uncertified project, costs incurred as of the date of the District's request, and estimated costs to obtain certification for each project. PM/CM shall provide such written updates within Forty-Eight (48) hours of District's request.
- 4.4. District may in its sole discretion, at any time, notify Program Manger to cease any or all of its services relating to DSA Closeout of Existing Projects. Such notice shall be effective immediately.
- 4.5. Services for DSA Closeout of Existing Projects shall be billed as set forth in **Exhibit D**.

5. PLANNING AND ADMINISTRATION OF THE PROJECTS

- 5.1. Cost Control. PM/CM shall develop and monitor an effective system of construction cost control for the Projects. PM/CM shall identify variances between actual and budgeted or estimated costs and advise District and design professional(s) whenever a Project cost exceeds budgets or estimates. PM/CM shall manage the construction bids and contracts in accordance with the Program Budget.
- 5.2. Develop and implement District-approved implementation procedures, forms, and reporting requirements for the Project(s) that involve all members of the Project(s) teams, including District, design professional(s), Construction Manager(s), and construction Contractor(s).
- 5.3. Develop and implement a management control system to support such functions as planning, organizing, scheduling, budgeting, reporting progress and identifying and documenting problems and solutions for the Program and the various Projects within the Program. The system will allow for monthly progress reports to District regarding the schedule for the Program and the various Projects within the Program.

- 5.4. Provide value engineering at the Schematic Design and/or 100% Design Development Phase. This evaluation will consist of a review of the proposed materials, equipment, systems and other items depicted in the Design Documents and shall be coordinated with District's design guidelines and design professional(s). PM/CM will prepare a value engineering report documenting the results of the evaluation and make recommendations to District with respect to alternatives, deletions, or amendments of such proposed items that pertain to the anticipated construction costs, useful life, maintenance and operational costs and efficiencies.

6. PRECONSTRUCTION PHASE

- 6.1. Provide overall coordination of the Project; serve as the focal point of communication, transmitting information to District and Design Team on general aspects of the Project, including planning, scheduling, cost management, progress reporting, design review, dispute resolution, and documentation. Communications from the construction Contractor to District and Design Team shall be through PM/CM. PM/CM shall receive simultaneous copies of all written communications from District or the Design Team to the construction Contractor.
- 6.2. Organize an initial planning workshop to create baseline parameters for the Project, to define overall building requirements, Project strategy, conceptual budget and schedule. Pursuant to understandings reached at these meetings, PM/CM will develop an implementation plan that identifies the various phases of the Project, coordination among phases, and budget and time constraints for each phase of the Project. The plan will include a detailed strategy, master budget and master schedule as well as identification of critical events and milestone activities.
- 6.3. Assist with the detailed definition of project scope, budget, and schedule, as needed. Review and reconcile cost estimates from the assigned architect and coordinate peer review estimates when requested by District. Assist in organizing and, if relevant, segregating bid packages for maximum cost effectiveness for District. Advise District regarding owner-supplied equipment and other potential cost-saving measures.
- 6.4. Assist District in the solicitation and retention of design and engineering consultants, and coordinate design consultants' activities and delivery schedules, as needed. Provide value engineering and life cycle cost analysis.
- 6.5. Provide design-phase services in conjunction with the architecture firms awarded the Project by District. Work with the Architect to conform and refine designs to correlate designs to budget and Facilities Master Plan, if applicable. Review design documents for constructability, scheduling, consistency, and coordination during schematic and design development phases of work. Perform constructability reviews at appropriate stages of design. Assist with verification of site conditions. Expedite design reviews, including modifications. Keep accurate documentation of all discussions with users regarding scope and resolution.

- 6.6. Prepare and maintain a Construction Management schedule for the Project. Prepare a procurement plan, where required.
- 6.7. Monitor and report to District on status of design and state approval in relation to the schedule for the Project. Attend meetings to coordinate design efforts for the Program. Assist in identifying and obtaining all necessary approvals.
- 6.8. Solicit proposals, evaluate, and recommend other professional consultants needed to complete the Project.
- 6.9. Implement District-approved implementation procedures, forms and reporting requirements for the Project that involve all members of the Project team, including District, design professional(s), and construction Contractor(s).
- 6.10. Work with the Design Team and District to develop the final sizes, choice of materials, services and utilities and other detailed design and performance criteria of the Project.
- 6.11. Provide value engineering at the Schematic Design and/or 100% Design Development Phase. This evaluation will consist of a review of the proposed materials, equipment, systems and other items depicted in the design documents and shall be coordinated with District's design guidelines and design professional(s). PM/CM will prepare a value engineering report documenting the results of the evaluation and make recommendations to District with respect to alternatives, deletions, or amendments of such proposed items that pertain to the anticipated construction costs, useful life, maintenance and operational costs and efficiencies. PM/CM shall provide to District value engineering recommendations and cost/benefit analysis of those recommendations.
- 6.12. Perform or subcontract for constructability reviews of the Project at the Design Development Phase and at 90% of the Construction Documents Phase. The Project Manager shall review the design documents for clarity, consistency, constructability and coordination. The results of the review shall be provided in writing and as notations on the documents to District. PM/CM shall also make recommendations to District with respect to constructability, construction cost, sequence of construction, and construction duration
- 6.13. Develop master bid/award schedule(s) including construction milestones for the Project through the completion of construction, as directed by District, in coordination with design professional(s) and advise and consult with District. PM/CM shall review and approve construction Contractor 's schedules, but shall not dictate any construction Contractor 's means and/or methods of performance.
- 6.14. Establish schedules for any Consultant, and for any hazardous materials or other testing, and review costs, estimates, and invoices of each.
- 6.15. Implement a management control system to support such functions as

planning, organizing, scheduling, budgeting, reporting progress, and identifying and documenting problems and solutions for the Project. Prepare monthly progress reports for District regarding the schedule for the Project.

- 6.16. Provide updated cost estimates for the Project at the Schematic Design, Design Development, and Construction Documents Phases as directed by District; coordinate with design professional(s) and reconcile cost estimates with design professional(s)' estimates.
- 6.17. Advise District regarding "green building" technology and lifecycle costing, when applicable.
- 6.18. Fully coordinate all changes requested by any utility company needed to complete the Project.
- 6.19. Review and tailor District's front end documents for the Project. Recommend the number of days required for the construction phase (and any sub-phases, such as hazardous material abatement) and recommend the amount of the liquidated damages.

7. PRE-BID PHASE

- 7.1. Develop master schedules and construction schedules for the Project. Develop budget(s) for the Project based on construction cost estimates.
- 7.2. In consultation with District and according to District-approved policies, procedures, and standards, implement procedures, forms, and reporting requirements for the Project. Establish, accordingly, a communications procedure for the Project that allows for decision making at appropriate levels of responsibility and accountability.
- 7.3. Work with the design professional(s) to modify or add to standard, special, or general conditions for contract documents that might be needed for unique Project or contract conditions, for District's approval, and/or assist in the development of documents necessary for the bidding phase.
- 7.4. Make recommendations for development and implementation of procedures to comply with applicable bidding or RFP requirements for the Project as applicable and for expediting completion of the bidding process for the Project. The scope of the foregoing includes without limitation, recommendations of PM/CM with respect to: (a) pre-qualification of potential contractors; (b) combination of two or more of the Projects for design, bidding and/or construction purposes; and (c) alternative construction delivery approaches for the Project, including consideration of a single general contractor and/or Lease Leaseback approach to construction for each Project.

8. BIDDING PHASE

- 8.1. Assist with pre-qualification process for the selection of prime and/or sub-contractors based on the detailed definition of Project scope, budget, schedule, and programming support. Develop a list of pre-qualified prime and

sub-contractors, as required.

- 8.2. Develop bidders' interest in the Project. Coordinate all bid phase activities with District departments. Conduct pre-bid conferences to familiarize bidders with the bidding documents, and any special systems, materials or methods and with Project procedures. Conduct job walks and bidders' conferences, maintain and prepare minutes of job walks or bidder's conferences. Field questions from bidders, referring questions to design professional(s) and District as required. Coordinate with design professional(s) to respond to bidder questions by addenda.
- 8.3. Prepare public solicitation notices for District approval. Review, coordinate, and estimate cost of bid phase addenda.
- 8.4. Review bid proposals for responsiveness to bid requirements, evaluate bidder responsibility, and conduct reference checks. Prepare bid analyses and advise District on compliance of bidders with District requirements and bid requirements. Report and recommend to District after review and evaluation. Make recommendations to District for prequalification of bidders and award of contracts or rejection of bids.
- 8.5. Conduct post-bid conferences as required. Assist and advice regarding bid protests.
- 8.6. If appropriate, coordinate contracting with Contractor awarded the contract, including evaluating bonds and insurance, and negotiate final terms of construction contractor's contract(s), if applicable.
- 8.7. Conduct pre-award conferences with successful bidders.
- 8.8. Schedule and conduct preconstruction meetings. Maintain, prepare, and distribute minutes.
- 8.9. Assist with the preparation of agenda items for Board approval. Coordinate submittals required by governing agencies.

9. CONSTRUCTION PHASE

- 9.1. Administer the construction Contract.
- 9.2. Develop detailed construction schedules or review Contractor's submitted schedules, as needed. Administer and coordinate the work of Contractor on a daily basis. Enforce performance, scheduling, and notice requirements. Review Contractor's schedule submittals and make recommendations to District.
- 9.3. Monitor schedule and cost information for Contractor. Document the progress and costs of the Project. Report and advise proactively on potential schedule and budget variances and impacts. Recommend potential solutions to schedule and cost problems. Work cooperatively with District, Architect, and Contractor to ensure that Project is delivered on time and within budget. Review construction progress and prepare reports.

- 9.4. Verify permits, approvals, bonds, insurances, and schedules of values. Coordinate with DSA Project inspector, and ensure compliance with all DSA reporting and closeout requirements. Submit necessary reports to state and local authorities.
- 9.5. Monitor the construction Contractor to verify that tools, equipment, and labor are furnished and work performed and completed within the time required or indicated by the plans and specifications, under the direction and to the satisfaction of District. PM/CM expressly agrees to verify that the specifications are met, observed, performed, and followed in accordance with the professional standards of care for construction management.
- 9.6. Coordinate work of the construction Contractor and effectively manage the Project to achieve District's objectives in relation to cost, time and quality.
- 9.7. Provide continuous on-site construction management personnel, as needed. Conduct construction meetings for the Project to discuss and resolve such matters as progress, quality and scheduling. Said meetings shall be weekly unless Project conditions do not require that frequency. Prepare and promptly distribute minutes. When required by field or other conditions, construction progress, or the quality of workmanship, conduct special construction meetings; record, prepare, and distribute minutes of these meetings to District, the affected construction Contractor, and design professional(s).
- 9.8. Establish and implement team communication procedures.
- 9.9. Ensure that construction Contractor provides construction schedules as required by the construction Contracts, including activity sequences and durations, submittal schedule, or procurement schedule for products that require long lead time. PM/CM shall review construction Contractor's construction schedules for conformity with the requirements of the construction Contract and conformity with the overall schedule for the Project. Where construction Contractor's construction schedules do not so conform, PM/CM will take appropriate measures to secure compliance, subject to District approval.
- 9.10. Ensure construction Contractor's compliance with the requirements of the respective construction Contract for updating, revising, and other obligations relative to their respective construction schedules.
- 9.11. Cost Control. PM/CM shall develop and monitor an effective system of construction cost control for the Project. PM/CM shall identify variances between actual and budgeted or estimated costs and advise District and design professional(s) whenever a Project cost exceeds budgets or estimates. PM/CM shall manage the construction bids and contracts in accordance with the Construction Budget.
- 9.12. Continually monitor whether construction contract requirements are being fulfilled and recommend courses of action to District when Contractor fails to fulfill contractual requirements.

- 9.13. PM/CM may authorize minor variations in the work from the requirements of the contract documents that do not involve an adjustment in the contract price or the contract time or design and which are consistent with the overall intent of the contract documents. PM/CM shall provide to the design professional(s) and District copies of these authorizations.
- 9.14. Evaluate and process payment applications and verify progress.
- 9.15. Verify that safety programs are developed and submitted by the construction Contractor as required by the Contract. Neither PM/CM nor District shall be responsible for or have any liability for Contractor's failure to provide, comply with, or enforce said safety programs.
- 9.16. Implement quality control program, including As-Built Drawings accuracy. Coordinate and evaluate Contractor's recovery schedules.
- 9.17. Record the progress of the Project by a log.
- 9.18. Monitor ongoing Project costs to verify that projected costs do not exceed approved budget and provide District timely notice of any potential increase in costs in excess of approved budgets provided to PM/CM.
- 9.19. Negotiate Contractor's proposals and review change orders prepared by design professional(s), with design professional(s)' input as needed, for approval by District.
- 9.20. Evaluate and process change order requests. Make recommendations to District. Determine cost and schedule effects of change orders. Prepare change order reports and maintain a change order log for the Project and implement procedures to expedite processing of change orders.
- 9.21. Assist District in coordinating the services of special consultants and testing laboratories on the Project.
 - 9.22. In conjunction with the design professional(s), monitor work of the construction Contractor to determine that the work is being performed in accordance with the requirements of the respective construction documents for the Project, including but not limited to the plans, specifications, addenda, and all other contract documents, as well as all applicable laws, regulations and directives of agencies with jurisdiction over any of the Project. As appropriate, with assistance of design professional(s), make recommendations to District regarding special inspection or testing of work that is not in accordance with the provisions of the contract documents.
- 9.23. To guard District against defects in the work of the construction Contractor, PM/CM shall implement a quality control program to monitor the quality and workmanship of construction for conformity with:
 - 9.23.1. Accepted industry standards;
 - 9.23.2. Applicable laws, rules, or ordinances; and

- 9.23.3. The design documents and contract documents.
- 9.24. Where the work of a construction Contractor does not conform as set forth above, PM/CM shall, with the input of design professional(s):
 - 9.24.1. Notify District of any non-conforming work observed by PM/CM;
 - 9.24.2. Reject the non-conforming work; and
 - 9.24.3. Take any and all action(s) necessary to compel the construction Contractor to correct the work.
- 9.25. Evaluate, track, and maintain logs of requests for information ("RFI") from construction Contractor and responses, shop drawings, samples, and other submittals, based, in part, on information obtained from the design professional(s). Advise District as to status and criticality of RFIs.
- 9.26. Implement procedures, in collaboration with District and design professional(s), for expediting the processing and approval of shop drawings, product data, samples, and other submittals for each contract. Receive and transmit all submittals from the construction Contractor to the design professional(s) for review and approval. Maintain submittal and shop drawing logs.
- 9.27. Record the progress of work at the Project. When present, prepare daily reports for the Project containing a record of weather, construction Contractor(s) present and their number of workers, work accomplished, problems encountered, and other relevant data.
- 9.28. Prepare and distribute monthly project status reports for the Project including updates on project activities, progress of work, outstanding issues, potential problems, schedule, and status of RFIs, change orders, and submittals.
- 9.29. Coordinate, assist, and support Architect during construction administration phase as required.
- 9.30. PM/CM shall maintain records of principal building layout lines, elevations of the bottom of footings, floor levels, and key site elevations as provided by the construction Contractor. At the completion of the Project, deliver all such records to District. Construction Contractor and design professional(s) share responsibility to prepare Record Drawings and As-Built Drawings.
- 9.31. Coordinate the move into the Projects.
- 9.32. Work with District team to develop lists of incomplete or unsatisfactory work ("punch lists").
- 9.33. Fully document and prepare deductive change orders for extra services of consultants that are the responsibility of a Contractor or another consultant. Present such a change order for signature by the Contractor or consultant.
- 9.34. Determine final completion and payment. Determine completion dates, final

payments, and release of retention. Coordinate procurement and installation of Furniture, Fixtures, and Equipment ("FF&E").

10. PROJECT COMPLETION

- 10.1. PM/CM shall observe the construction Contractor's check-outs of utilities, operational systems and equipment, and start-up and testing. PM/CM shall maintain records of start-up and testing as provided by the construction Contractor and shall ensure District of compliance with applicable provisions of the Contract, that all work has been performed and accepted, and that all systems are complete and operative.
- 10.2. At the punch list phase of the Project or designated portions thereof, PM/CM, in consultation with the Architect, shall ensure the preparation of a list of incomplete or unsatisfactory work or work which does not conform to the requirements of the contract documents ("punch list work") and a schedule for the completion of the punch list work. PM/CM shall provide this list to the construction Contractor. PM/CM shall coordinate construction Contractor's performance and completion of punch list work. PM/CM shall review, with the Architect and District, the completed punch list work. PM/CM shall ensure, with input of the Architect, that the completed punch list work complies with applicable provisions of the construction Contract.
- 10.3. PM/CM shall determine, with the Architect and District, when the Project or designated portions thereof are complete.
- 10.4. PM/CM shall conduct, with the Architect and District, final inspections of the Project or designated portions thereof. PM/CM shall notify District of final completion.
- 10.5. PM/CM shall consult with the Architect and District and shall determine when the Project and the construction Contractor's work are finally completed. PM/CM shall assist with the issuance of a Certificate of Final Completion, and shall provide to District a written recommendation regarding payment to the Contractor.
- 10.6. PM/CM shall coordinate close-out procedures, including personnel training. Advise District staff on systems operations, training and close-out of Projects.
- 10.7. PM/CM shall coordinate and expedite Contractor close-out requirements, including guarantees/warranties, certificates, keys, manuals, As-Built Drawings, Record Drawings, specifications, daily logs, and verified reports. Ensure that all other project participants submit necessary close-out documentation.
- 10.8. PM/CM shall coordinate operational safety reviews with District post occupancy and manage corrective work as necessary.
- 10.9. PM/CM shall ensure that all building commissioning requirements have been fulfilled in a timely manner through District commissioning agents.

10.10. PM/CM shall obtain occupancy permits (where required), coordinate final testing, documentation, and regulatory inspections. Prepare occupancy plan report.

10.11. PM/CM shall prepare final accounting reports.

11. FINAL DOCUMENTS

PM/CM shall review and monitor all As-Built Drawings, maintenance and operations manuals, and other closeout documents to be sure that all required documents meeting contract requirements are provided, and shall secure and transmit to District those documents and all required guarantees, keys, manuals, record drawings, and daily logs. PM/CM shall also forward all documents and plans to District upon completion of the project and ensure all such plans and documents are well organized for any appropriate audit or review of the Project.

12. WARRANTY

PM/CM shall implement a Warranty Inspection and Warranty Work procedure for the Project that Contractor must follow. The procedure shall include a twelve (12) month call back period and a final warranty inspection eleven (11) months after Project completion to inspect the Project and identify any outstanding warranty work.

EXHIBIT B**CRITERIA AND BILLING FOR BASIC AND EXTRA SERVICES**

The following Extra Services to this Agreement shall be performed by PM/CM if needed and requested by District:

1. Providing consultation concerning replacement of work damaged by fire or other cause during construction and furnishing services required in connection with replacement of such work.
2. Providing services made necessary by the default of Contractor, or by major defects or deficiencies in the work of the Contractor, or by failure of performance of District's consultants.
3. Seeking variances or changes to agency guidelines on behalf of District when so directed by District.
4. Preparing to serve or serving as a witness in connection with any public hearing, dispute resolution proceeding or legal proceeding, other than that necessitated by the negligent acts, errors or omissions of PM/CM or where PM/CM is a party thereto, except for a Contractor's hearing necessitated by a bid protest or by a Contractor's request to substitute a subcontractor, or by handling of any stop payment notices.
5. Performing technical inspection and testing.
6. Providing other services not otherwise included in this Agreement and not customarily furnished in accordance with the generally accepted scope of construction management practice.

Format and Content of Invoices

PM/CM acknowledges that District requires PM/CM's invoices to include detailed explanations of the Extra Services performed. For example, a six-hour charge for "RFIs and CORs" is unacceptable and will not be payable. A more detailed explanation, with specificity, is required. This includes a separate entry for each RFI, PCO, CCD and change order. For example, the following descriptions, in addition to complying with all other terms of this Agreement, would be payable. The times indicated below are just placeholders:

Review RFI 23; review plans and specifications for response to same; prepare responses to same and forward to contractor, district, and project inspector.	.8 hours
Review COR 11; review scope of same and plans and specifications for appropriateness of same; prepare rejection of COR 11 for review by district, PM, IOR.	1.2 hours

Hourly Rates for Basic and Extra Services

1. The following rates, which include overhead, administrative cost and profit, shall be utilized in arriving at the fee for Basic Services performed on an Hourly Billing basis and Extra Services, and shall not be changed for the first year following execution of the Agreement. Rates shall thereafter be adjusted annually based on a mutually agreeable cost index. PM/CM shall bill in quarter-hour increments for all Extra Services.

<u>Job Title/Description</u>	<u>Hourly Rate/Amount</u>
Program Mobilization Director	\$215.00
Program Executive	\$225.00
Project Controls Director	\$225.00
Project Controls Manager	\$175.00
Financial Controls Manager	\$160.00
Construction Manager	\$180.00
Program Manager	\$185.00
Program Coordinator	\$120.00
Project Engineer	\$120.00
Engineering/Architecture Department Manager	\$195.00
Registered Architect/Licensed Engineer	\$165.00
Administrative Support	\$95.00
Estimating Department Manager	\$195.00
Senior Estimator	\$185.00
Estimator	\$150.00
Scheduling Manager	\$190.00
Scheduler	\$160.00
Reimbursable Expenses for Planning Services (Not-to-Exceed)	\$12,000.00

2. The mark-up on any approved item of Reimbursable Expenses and Extra Services performed by sub-consultant(s) or subcontractor(s) shall not exceed five percent (5%).

EXHIBITS

Agreement for Program and Construction Management Services Goleta Union School District

DWK DMS 3787047V2

EXHIBIT C
SCHEDULE OF WORK

The program planning services identified in Exhibit A will be accomplished within 210 calendar days from authorization to proceed.

EXHIBIT D

FEE SCHEDULE

Compensation

1. PM/CM's fee set forth in this Agreement shall be full compensation for all of PM/CM's Services incurred in its performance, including, without limitation, all costs for personnel, travel, offices, per diem expenses, office supplies, printing, providing, or shipping of deliverables in the quantities set forth in **Exhibit A**.
2. The amount of compensation shall not exceed the amount set forth in the Agreement, including all billed expenses. No compensation will be paid or due, without advance written approval of District.

Method of Payment of Basic Services

1. PM/CM shall submit monthly invoices for the actual hours incurred reflecting the services performed and costs incurred for each respective month. In no event shall the total payments exceed PM/CM's fee set forth in Article 7 this Agreement except as authorized under **Exhibit B**. PM/CM hourly rates are identified in **Exhibit B**.
2. PM/CM shall submit these invoices in duplicate to District via District's authorized representative.
3. PM/CM shall submit to District on a monthly basis documentation showing proof that payments were made to his/her sub-consultants.
4. Upon receipt and approval of PM/CM's invoices, District agrees to make payments on all undisputed amounts after the funds are available to District and approved by the County Office of Education but no later than thirty (30) days from receipt of the invoice.
5. District may withhold or deduct from amounts otherwise due PM/CM hereunder if PM/CM fails to timely and completely perform material obligations to be performed on its part under this Agreement, with the amounts withheld or deducted being released after PM/CM has fully cured such failure of performance, less costs, damages or losses sustained by District resulting therefrom.

EXHIBIT E**FINGERPRINTING CERTIFICATION/CRIMINAL BACKGROUND INVESTIGATION**

The undersigned does hereby certify to the District that I am a representative of the Consultant entering into this Agreement with the District; that I am familiar with the facts herein certified; and that I am authorized and qualified to execute this certificate on behalf of Consultant.

Consultant certifies that it has taken at least one of the following actions (check all that apply):

- The Work of the Agreement is either (i) at an unoccupied school site and no employee and/or subcontractor or supplier of any tier of the Agreement shall come in contact with the District pupils or (ii) if Consultant's employees or any subcontractor or supplier of any tier of the Contract interacts with pupils, such interaction shall only take place under the immediate supervision and control of the pupil's parent or guardian or a school employee, so that the fingerprinting and criminal background investigation requirements of Education Code section 45125.1 shall not apply to Consultant under the Agreement.
- Consultant, who is not a sole proprietor, has complied with the fingerprinting requirements of Education Code section 45125.1 with respect to all Consultant's employees and all of its subcontractors' employees who may have contact with District pupils in the course of providing services pursuant to the Agreement, and the California Department of Justice has determined (A) that none of those employees has been convicted of a felony, as that term is defined in Education Code section 45122.1 and/or (B) that the prohibition does not apply to an employee as provided by Education Code section 45125.1(e)(2) or (3). When the Consultant performs the criminal background check, it shall immediately provide any subsequent arrest and conviction information it receives to the District pursuant to the subsequent arrest service. No work shall commence until the Department of Justice ascertains that Consultant's employees and any subcontractors' employees have not been convicted of a felony as defined in Government Code Section 45122.1.

A complete and accurate list of Consultant's employees and of all of its subcontractors' employees who may come in contact with District pupils during the course and scope of the Agreement is attached hereto as ATTACHMENT "A."

- Consultant is a sole proprietor and intends to comply with the fingerprinting requirements of Education Code section 45125.1(h) with respect to all Consultant's employees who may have contact with District pupils in the course of providing services pursuant to the Agreement, and hereby agrees to the District's preparation and submission of fingerprints such that the California Department of Justice may determine (A) that none of those employees has been convicted of a felony, as that term is defined in Education Code section 45122.1 and/or (B) that the prohibition does not apply to an employee as provided by Education Code section 45125.1(e)(2) or (3). No work shall commence until the Department of Justice ascertains that Consultant has not been convicted of a felony as defined in Government Code Section 45122.1.

Consultant's responsibility for background clearance extends to all of its employees, subcontractors, and employees of subcontractors coming into contact with District pupils regardless of whether they are designated as employees or acting as independent contractors of Consultant.

FINGERPRINTING CERTIFICATION/CRIMINAL BACKGROUND INVESTIGATION

ATTACHMENT "A"

List of Employees/Subcontractors

Name/Company: _____

Name/Company: _____

Name/Company: _____

Name/Company: _____

Name/Company: _____

Name/Company: _____

Name/Company: _____

Name/Company: _____

Name/Company: _____

Name/Company: _____

Name/Company: _____

Name/Company: _____

Name/Company: _____

Name/Company: _____

Name/Company: _____

If further space is required for the list of employees/subcontractors, attach additional copies of this page.

Date: _____

Name of Consultant: _____

Signature: _____

Print Name: _____

Title: _____

EXHIBIT E

COVID-19 VACCINATION/TESTING CERTIFICATION

Consultant: _____

The California Department of Public Health ("CDPH") requires, pursuant to its August 11, 2021, Order ("Order"), that all public and private schools serving students in transitional kindergarten through grade twelve, unless exempt, are required to verify the vaccine status of all K-12 school workers, effective October 15, 2021. Further, pursuant to the Order, all such schools are required to verify that all workers are either fully vaccinated or undergo weekly diagnostic testing.

In light of these CDPH requirements, Consultant certifies that the following entity:

_____ has verified that the Consultant personnel providing services at District's project site(s):

- Have all been fully vaccinated in accordance with the CDPH Order.
- Have not all been fully vaccinated, but those who are unvaccinated or not fully vaccinated undergo weekly diagnostic testing in accordance with the CDPH Order.
- Have not been fully vaccinated and do not undergo weekly diagnostic testing in accordance with the CDPH Order.


Consultant understands that the District's project site will need to comply with the CDPH Order's COVID-19 requirements for fully vaccinated personnel or unvaccinated personnel. Personnel who are not fully vaccinated or decline to state their vaccination status will be treated as unvaccinated, and Consultant will comply with the CDPH Order, and all applicable state and local laws for vaccinated and unvaccinated personnel.

CERTIFICATION

I, Wendy Cohen, certify that I am Consultant's President and that I have made a diligent effort to ascertain the facts with regard to the representations made herein.

Date: 6/1/2022

Proper Name of Consultant: Kitchell CEM, Inc.

Signature:  _____
FD195F1F9ABD435...

Print Name: Wendy Cohen

Title: President

APPENDIX B**IRAN CONTRACTING ACT CERTIFICATION
(Public Contract Code Sections 2202-2208)**

Prior to bidding on or submitting a proposal for a contract for goods or services of \$1,000,000 or more, the bidder/proposer must submit this certification pursuant to Public Contract Code section 2204.

The bidder/proposer must complete **ONLY ONE** of the following two options. To complete OPTION 1, check the corresponding box **and** complete the certification below. To complete OPTION 2, check the corresponding box, complete the certification below, and attach documentation demonstrating the exemption approval.

- OPTION 1.** Bidder/Proposer is not on the current list of persons engaged in investment activities in Iran created by the California Department of General Services ("DGS") pursuant to Public Contract Code section 2203(b), and we are not a financial institution extending twenty million dollars (\$20,000,000) or more in credit to another person, for 45 days or more, if that other person will use the credit to provide goods or services in the energy sector in Iran and is identified on the current list of persons engaged in investment activities in Iran created by DGS.
- OPTION 2.** Bidder/Proposer has received a written exemption from the certification requirement pursuant to Public Contract Code sections 2203(c) and (d). *A copy of the written documentation demonstrating the exemption approval is included with our bid/proposal.*

CERTIFICATION:

I, the official named below, CERTIFY UNDER PENALTY OF PERJURY, that I am duly authorized to legally bind the bidder/proposer to the OPTION selected above. This certification is made under the laws of the State of California.

Vendor Name/Financial Institution (Printed) Kitchell CEM, Inc.		Federal ID Number (or n/a)	
By (Authorized Signature)		DocuSigned by: Wendy Cohen	
Printed Name and Title of Person Signing Wendy Cohen President		Date Executed 6/1/2022	

END OF CERTIFICATION

**APPENDIX
C**

NON-COLLUSION DECLARATION
(Public Contract Code Section
7106)

The undersigned declares:

I am the President of Kitchell CEM, Inc., the party making the foregoing
[Title] [Name of Firm]
bid/proposal.

The bid/proposal is not made in the interest of, or on behalf of, any undisclosed person, partnership, company, association, organization, or corporation. The bid/proposal is genuine and not collusive or sham. The bidder/proposer has not directly or indirectly induced or solicited any other bidder to put in a false or sham bid. The bidder/proposer has not directly or indirectly colluded, conspired, connived, or agreed with any bidder/proposer or anyone else to put in a sham bid/proposal, or to refrain from bidding/proposing. The bidder/proposer has not in any manner, directly or indirectly, sought by agreement, communication, or conference with anyone to fix the bid/proposal price of the bidder/proposal or any other bidder/proposer, or to fix any overhead, profit, or cost element of the bid/proposal price, or of that of any other bidder/proposer. All statements contained in the bid/proposal are true. The bidder/proposer has not, directly or indirectly, submitted his or her bid/proposal price or any breakdown thereof, or the contents thereof, or divulged information or data relative thereto, to any corporation, partnership, company, association, organization, bid depository, or to any member or agent thereof, to effectuate a collusive or sham bid/proposal, and has not paid, and will not pay, any person or entity for such purpose.

Any person executing this declaration on behalf of a bidder/proposer that is a corporation, partnership, joint venture, limited liability company, limited liability partnership, or any other entity, hereby represents that he or she has full power to execute, and does execute, this declaration on behalf of the bidder/proposer.

I declare under penalty of perjury under the laws of the State of California that the foregoing is true and correct and that this declaration is executed on

6/1/2022
[Date]

at _____,
[City] [State]

Date:

6/1/2022

Name of Proposer:

wendy cohen

Signature:

DocuSigned by:

Wendy Cohen


Print Signor's Name:

wendy cohen

Title:

President

**END OF
DECLARATION**



**Amendment No. 1 to the Kitchell
CEM, Inc. Agreement for Program &
Construction Management Services**

AMENDMENT No. 1 to the Agreement for Program and Construction Management Services

This is Amendment No. 1 to the Agreement between Goleta Union School District, a California public school district ("District") and Kitchell CEM, Inc., ("PM/CM").

WHEREAS, on May 25, 2022, the parties hereto entered into an Agreement for Program and Construction Management Services (hereinafter "Agreement"); and

WHEREAS, the parties hereto desire to amend the Agreement ("Amendment One"), in accordance with the provisions of the Agreement, to add compensation for Construction Management services outlined in the proposal dated December 14, 2022 (attached), and extend the term of the Agreement by 16 months from January 1, 2023 to April 30, 2024. **NOW**,

THEREFORE, District and PM/CM agree as follows:

1. This Amendment No. 1 increases the not to exceed value of \$268,920 by \$773,960 for a total limit of \$1,042,880.
2. Except as otherwise amended by this Amendment One, all of the terms and conditions of the Agreement shall remain in full force and effect.

IN WITNESS WHEREOF, the parties hereto have executed this Amendment One on the date(s) indicated below.

KITCHELL CEM

Date: _____

By: _____

Title: _____

GOLETA UNION SCHOOL DISTRICT

Date: 2/23/2023

By: Amad Teduch

Title: ASSISTANT Superintendent



December 14, 2022

Mr. Conrad Tedeschi, CPA, Assistant Superintendent, Fiscal Services
 Goleta Union School District
 401 North Fairview Avenue
 Goleta, CA 93117

RE: Construction Management Services Proposal for the Measure M Bond Projects Occurring January 2023 through April 2024

Dear Mr. Tedeschi:

As the Measure M program planning effort is nearing conclusion and architects are being engaged to perform design services for the identified projects, our focus is shifting towards the project and construction management effort to successfully deliver the envisioned projects.

We are pleased to submit a proposal to join the District in this effort for the projects that will be underway from January 2023 through April 2024. We are focusing on this timeframe because it will be particularly active with playground improvements occurring at all ten school sites; re-roofing & HVAC replacements occurring at Ellwood & La Patera; paving improvements occurring at El Camino & Hollister; and preconstruction efforts at seven school sites in preparation for the work planned during summer 2024. Refer to the attached Preliminary Program Schedule Revision C for reference.

We will perform design management, pre-bid, bidding, construction management, and closeout tasks as defined in our master agreement Exhibit A, Sections 6 through 12 as applicable to the phases occurring during this timeframe. Our fee includes an estimate performed at the 100% Design Development phases of the re-roof/HVAC and classroom refresh projects. We will rely upon the estimates performed by others for the playgrounds and paving projects. Refer to the following table for a breakdown of our proposed lumpsum fee with allocations to each school site:

	Hourly Rate	Services 1/23-4/24		Staffing Plan
		Hrs	Total	
Program Executive	225	238	\$53,550	Part-Time approx 10%
Construction Manager	180	2,455	\$441,900	PT 80% 1/23-3/23, FT 4/23-4/24
Project Engineer	120	2,080	\$249,600	FT 4/23-4/24
Estimating Manager	195	14	\$2,730	DD estimate X 7 Sites
Senior Estimator	185	28	\$5,180	DD estimate X 7 Sites
Estimator	150	140	\$21,000	DD estimate X 7 Sites
			Total:	\$773,960

Project	Hard Costs	Allocation	%
Preconstruction/Construction/Closeout			
All Playgrounds - 10 Sites	7,864,300	369,622	4.7%
Ellwood Roofs/HVAC	3,074,900	148,650	4.8%
La Patera Roofs/HVAC	2,289,200	111,722	4.9%
El Camino Paving	948,800	44,593	4.7%
Hollister Paving	899,500	42,276	4.7%
Preconstruction Only			
Brandon Roofs & HVAC	2,278,300	14,838	0.7%
Isla Vista Roofs & HVAC	2,545,100	16,091	0.6%
Ellwood Paving	960,000	4,512	0.5%
La Patera Paving	983,300	4,621	0.5%
El Camino Classroom Refresh/FFE	265,800	5,379	2.0%
Hollister Classroom Refresh/FFE	314,700	5,609	1.8%
Mt View Classroom Refresh/FFE	307,700	6,047	2.0%
	22,731,600	773,960	3.4%



Project Title	2022		2023				2024				2025				2026				2027			
	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Playgrounds																						
Brandon, Hollister, & Mt. View																						
El Camino, Foothill, & La Patera																						
Ellwood, Isla Vista, Kellogg, & El Rancho																						
Re-Roofs & HVAC																						
Ellwood & La Patera																						
Brandon & Isla Vista																						
Foothill & Kellogg																						
Mt. View, Dist Office, & El Rancho																						
El Camino & Hollister																						
Paving Improvements																						
El Camino & Hollister																						
Ellwood & La Patera																						
Brandon & Isla Vista																						
Foothill & Kellogg																						
Mt. View, Dist Office, & El Rancho																						
Classroom Refresh & Classroom Furniture																						
El Camino, Hollister, & Mt. View																						
Ellwood & La Patera																						
Brandon & Isla Vista																						
Foothill & Kellogg																						

Legend: Design Phase (Green) DSA Review/Approval (Yellow) Bidding/Procurement (Orange) Construction/Closeout (Blue)

LEON CAVALLO, CMIT | PROJECT MANAGER II

- ▶ Red Oak Elementary School Campus Security Fencing
- ▶ Oak Hills Elementary School Campus Security Fencing and Walking Track
- ▶ Oak Park High School Ceramic and Glass Arts Courtyard, Stadium Painting & Softball Field Installation

Pardee/Tri-Mark Homes, Altis Active Adult Community Center, Beaumont, CA: Site development and construction of a new \$20 million, 16,500 SF club house with two pools and a guard house. Work also included buy out and construction of four paseos and installation of the landscaping for the 700-home tract where the clubhouse was located.

Hemet Unified School District, Hemet Elementary School, Hemet, CA: A new \$36 million, 100,000 SF elementary school. Work included demolition of the existing campus, installation of a deep soil cement mixing soil mitigation system under the footing of all campus buildings and construction of a library, multi-purpose building with kitchen, administration building and three classroom buildings, parking lot and drive loop, storm capture system and new sports fields.

Intel, RA-4, Hillsborough, OR: A new \$107 million, 100,000 SF design-build project including exterior finishes and roofing system for a seven-story office tower (35,000 SF roof), two story R&D building (40,000 SF roof) and a single-story manufacturing building (25,000 SF roof). Work included construction of a seven-story curtain wall and store front system, installation of a TPO roof system at all three buildings, installation of all exterior framing, sheeting and weather barrier and door systems, installation of brick exterior finish at R&D building and metal panel wall system at the manufacturing building.



END OF AGREEMENT

