



GUSD – District Advisory Committee

Measure M Update

April 4, 2024

Completed Projects 2023-24:

Roofing/HVAC

1. La Patera – \$3,883,947
2. Ellwood - \$4,108,428

Pavement

1. El Camino - \$515,719
2. Mountain View - \$824,315

Playgrounds

1. Brandon – \$877,802
 2. Hollister (90% Complete) - \$821,732
-

Next Up - 2024

Roofing/HVAC

1. Isla Vista (Summer 2024) – Budget \$3,180,100,
 - i. Bid Amount \$1,775,941
 - ii. Design Costs – \$118,568
2. Brandon (Summer 2024) – Budget \$2,846,700,
 - i. Bid Amount \$1,635,467
 - ii. Design Costs – \$118,567

Pavement – Total Bid for all three sites = \$3,065,122

1. Foothill (Summer 2024) – Budget \$1,151,760
2. Ellwood (Summer 2024) – Budget \$1,119,550
3. District Office (May/June 2024) – Budget \$2,275,000

Playgrounds

1. Mountain View (March/April 2024) – \$825,051
2. El Camino (April/May 2024) – \$715,437
3. La Patera (May/June 2024) – \$789,625
4. Kellogg (June/July 2024) – \$741,200

Classroom Furniture/Modernization – cost to be determined.

1. Kellogg (Summer 2024)
2. Ellwood (Summer 2024)
3. Foothill (Summer 2024)



